



UNITED STATES
NUCLEAR REGULATORY COMMISSION
REGION I
475 ALLENDALE ROAD
KING OF PRUSSIA, PA 19406-1415

November 18, 2011

Mr. Robert Smith
Site Vice President
Entergy Nuclear Operations, Inc.
Pilgrim Nuclear Power Station
600 Rocky Hill Road
Plymouth, MA 02360-5508

SUBJECT: PILGRIM NUCLEAR POWER STATION - NRC COMPONENT DESIGN BASES
INSPECTION REPORT 05000293/2011007

Dear Mr. Smith:

On October 6, 2011, the U.S. Nuclear Regulatory Commission (NRC) completed an inspection at the Pilgrim Nuclear Power Station (PNPS). The enclosed inspection report documents the inspection results, which were discussed on October 6, 2011, with you and other members of your staff, and during a subsequent telephone call with Mr. J. Lynch on November 16, 2011.

The inspection examined activities conducted under your license as they relate to safety and compliance with the Commission's rules and regulations and with the conditions of your license. In conducting the inspection, the team examined the adequacy of selected components to mitigate postulated transients, initiating events, and design basis accidents. The inspection involved field walkdowns, examination of selected procedures, calculations and records, and interviews with station personnel.

This report documents three NRC-identified findings of very low safety significance (Green). These findings were determined to be violations of NRC requirements. However, because of the very low safety significance and because they have been entered into your corrective action program, the NRC is treating these findings as non-cited violations (NCVs) consistent with Section 2.3.2.a of the NRC's Enforcement Policy. If you contest any NCV, you should provide a response within 30 days of the date of this inspection report, with the basis for your denial, to the Nuclear Regulatory Commission, ATTN.: Document Control Desk, Washington DC 20555-0001; with copies to the Regional Administrator, Region I; the Director, Office of Enforcement, United States Nuclear Regulatory Commission, Washington, DC 20555-0001; and the NRC Senior Resident Inspector at PNPS. In addition, if you disagree with the cross-cutting aspect assigned to any finding in this report, you should provide a response within 30 days of the date of this inspection report, with the basis for your disagreement, to the Regional Administrator, Region I, and the NRC Senior Resident Inspector at PNPS. The information you provide will be considered in accordance with Inspection Manual Chapter 0305.

R. Smith

2

In accordance with 10 CFR 2.390 of the NRC's "Rules of Practice," a copy of this letter, its enclosure, and your response (if any) will be available electronically for the public inspection in the NRC Public Docket Room or from the Publicly Available Records component of NRC's document system, Agencywide Documents Access and Management System (ADAMS). ADAMS is accessible from the NRC Web site at <http://www.nrc.gov/reading-rm/adams.html> (the Public Electronic Reading Room).

Sincerely,

A handwritten signature in black ink, reading "Lawrence T. Doerflein". The signature is fluid and cursive, with the first name "Lawrence" and last name "Doerflein" clearly legible.

Lawrence T. Doerflein, Chief
Engineering Branch 2
Division of Reactor Safety

Docket No.: 50-293
License No.: DPR-35

Enclosure:
Inspection Report 05000293/2011007
w/Attachment: Supplemental Information

cc w/encl.: Distribution via ListServ

In accordance with 10 CFR 2.390 of the NRC's "Rules of Practice," a copy of this letter, its enclosure, and your response (if any) will be available electronically for the public inspection in the NRC Public Docket Room or from the Publicly Available Records component of NRC's document system, Agencywide Documents Access and Management System (ADAMS). ADAMS is accessible from the NRC Web site at <http://www.nrc.gov/reading-rm/adams.html> (the Public Electronic Reading Room).

Sincerely,

/RA/

Lawrence T. Doerflein, Chief
Engineering Branch 2
Division of Reactor Safety

Docket No.: 50-293
License No.: DPR-35

Enclosure:
Inspection Report 05000293/2011007
w/Attachment: Supplemental Information

cc w/encl.: Distribution via ListServ

Distribution w/encl:

W. Dean, RA (R1ORAMAIL RESOURCE)
D. Lew, DRA (R1ORAMAIL RESOURCE)
D. Roberts, DRP (R1DRPMAIL RESOURCE)
D. Ayres, DRP (R1DRPMAIL RESOURCE)
C. Miller, DRS (R1DRSMAIL RESOURCE)
P. Wilson, DRS (R1DRSMAIL RESOURCE)
M. Franke, RI OEDO
R. Bellamy, DRP
T. Setzer, DRP
E. Keighley, DRP
K. Dunham, DRP
M. Schneider, DRP, SRI
B. Smith, DRP, RI
S. Campbell, Resident OA
RidsNrrPMPilgrim Resource
RidsNrrDorLPL1-1 Resource
ROPReports.Resource

SUNSI Review Complete: LTD (Reviewer's Initials)

ADAMS ACC #ML113220117

DOCUMENT NAME: G:\DRS\Engineering Branch 2\Arner\pilgrim cdbi 2011\Pilgrim CDBI 201107 .doc

After declaring this document "An Official Agency Record" it will be released to the Public.

To receive a copy of this document, indicate in the box: "C" = Copy without attachment/enclosure "E" = Copy with attachment/enclosure "N" = No copy

OFFICE	RI/DRS	RI/DRS	RI/DRP	RI/DRS
NAME	FArner/FJA	WCook/WAC	RBellamy/RRB	LDoerflein/LTD
DATE	11/10/11	11/10/11	11/17/11	11/18/11

OFFICIAL RECORD COPY

U.S. NUCLEAR REGULATORY COMMISSION

REGION I

Docket No: 50-293

License No: DPR-35

Report No: 05000293/2011007

Licensee: Entergy Nuclear Operations, Inc.

Facility: Pilgrim Nuclear Power Station (PNPS)

Location: 600 Rocky Hill Road
Plymouth, MA 02360

Inspection Period: September 12 through October 6, 2011

Inspectors: F. Arner, Senior Reactor Inspector, Division of Reactor Safety (DRS),
Team Leader
J. Schoppy, Senior Reactor Inspector, DRS
J. Lilliendahl, Reactor Inspector, DRS
J. Brand, Reactor Inspector, DRS
C. Baron, NRC Mechanical Contractor
S. Kobylarz, NRC Electrical Contractor

Approved By: Lawrence T. Doerflein, Chief
Engineering Branch 2
Division of Reactor Safety

SUMMARY OF FINDINGS

IR 05000293/2011007; 09/12/2011 - 10/6/2011; Pilgrim Nuclear Power Station; Component Design Bases Inspection.

The report covers the Component Design Bases Inspection conducted by a team of four NRC inspectors and two NRC contractors. Three findings of very low safety significance (Green) were identified, all of which were considered to be non-cited violations (NCVs). The significance of most findings is indicated by their color (Green, White, Yellow, Red) using Inspection Manual Chapter (IMC) 0609, "Significance Determination Process." Cross-cutting aspects associated with findings are determined using IMC 0310, "Components Within the Cross-Cutting Areas." The NRC's program for overseeing the safe operation of commercial nuclear power reactors is described in NUREG-1649, "Reactor Oversight Process," Revision 4, dated December 2006.

NRC-Identified Findings

Cornerstone: Mitigating Systems

- Green: The team identified a finding of very low safety significance involving a non-cited violation (NCV) of 10 CFR Part 50, Appendix B, Criterion III, Design Control, because Entergy had not verified the adequacy of the 4160 volt emergency bus 95% voltage alarm/load shed relay design regarding the potential for multiple starts of the salt service water (SSW) and reactor building closed cooling water (RBCCW) pump motors. Additionally, Entergy had not verified the adequacy of design with respect to the ability of the SSW pump motors to restart following a load shed of the motors without tripping the motor control center (MCC) thermal overload (TOL) relays at design basis degraded voltage conditions. Entergy entered the issue into their corrective action program and implemented measures to bypass the SSW pump motor TOL relay motor trips based on their initial review of TOL margin. The team determined this to be a conservative action which ensured under all conditions including degraded voltage, that the SSW pump motors would not be inadvertently tripped due to TOL margin concerns.

The performance deficiency was determined to be more than minor because it was associated with the design control attribute of the Mitigating Systems Cornerstone and adversely affected the cornerstone objective of ensuring the availability, reliability, and capability of systems that respond to initiating events to prevent undesirable consequences. The team evaluated the finding in accordance with IMC 0609, Significance Determination Process, Attachment 0609.04, "Phase 1 - Initial Screening and Characterization of findings." The finding was determined to be of very low safety significance because it was a design deficiency confirmed not to result in a loss of operability. This finding was not assigned a cross-cutting aspect because it was a historical design issue not indicative of current performance. (Section 1R21.2.1.1)

- Green: The team identified a finding of very low safety significance involving a non-cited violation (NCV) of 10 CFR Part 50, Appendix B, Criterion XI, Test Control, because Entergy did not adequately perform battery discharge testing and assure that the battery discharge test procedures incorporated requirements contained in applicable design documents for multiple cycles of Technical Specification (TS) required surveillance testing of the station batteries. Specifically, test results have been negatively impacted because of improper use of battery test equipment and tests had errors with load profiles. Entergy entered these issues into the corrective action program to evaluate and correct the deficiencies in the battery testing program and ensure any future testing requirements are met.

The performance deficiency was determined to be more than minor because it was associated with the procedure quality attribute of the Mitigating Systems Cornerstone and adversely affected the cornerstone objective of ensuring the availability, reliability, and capability of systems that respond to initiating events to prevent undesirable consequences. The team evaluated the finding in accordance with IMC 0609, Significance Determination Process, Attachment 0609.04, "Phase 1 - Initial Screening and Characterization of Findings." The team determined the finding was of very low safety significance because it was not a design or qualification deficiency, did not represent a loss of system safety function, and did not screen as potentially risk significant due to a seismic, flooding, or severe weather initiating event. This finding had a cross-cutting aspect in the area of Human Performance, Resources Component, because Entergy did not ensure that complete, accurate, and up-to-date procedures were available and adequate to assure nuclear safety. Specifically, the battery discharge test procedures did not ensure that capacities were correctly measured and service test profiles were correctly translated from the battery design calculations. (IMC 0310, Aspect H.2(c)) (Section 1R21.2.1.2)

- Green: The team identified a finding of very low safety significance involving a non-cited violation (NCV) of 10 CFR Part 50, Appendix B, Criterion III, Design Control, because Entergy did not verify the adequacy of the design with respect to ensuring that safety-related equipment would be adequately protected from a postulated flood originating in the turbine building. Specifically, Entergy did not correctly evaluate a failure of seawater system piping or equipment that could challenge the doors separating the turbine building from the reactor building auxiliary bay, which would require timely operator identification and action to secure the seawater pumps to prevent the common mode failure of redundant safety-related components. Entergy entered the issue into their corrective action program, evaluated the immediate operability of systems potentially affected by the postulated flooding scenario, and provided interim guidance to operators.

The performance deficiency was determined to be more than minor because it was associated with the design control attribute of the Mitigating Systems Cornerstone and adversely affected the cornerstone objective of ensuring the availability, reliability, and capability of systems that respond to initiating events to prevent undesirable consequences. The team evaluated the finding in accordance with IMC 0609, Appendix A, "Significance Determination of Reactor Inspection Findings for At-Power Situations,"

and completed a Phase 3 risk evaluation using the Pilgrim Standardized Plant Analysis Risk (SPAR) model, Revision 8.15 and SAPHIRE 8. Based upon the Phase 3 evaluation, the finding was determined to be of very low safety significance. The finding was not assigned a cross-cutting aspect because it was a historical design issue not indicative of current performance. (Section 1R21.2.2.3)

REPORT DETAILS

1. REACTOR SAFETY

Cornerstones: Initiating Events, Mitigating Systems, and Barrier Integrity

1R21 Component Design Bases Inspection (IP 71111.21)

.1 Inspection Sample Selection Process

The team selected risk significant components for review using information contained in the Pilgrim Probabilistic Risk Assessment (PRA) and the U.S. Nuclear Regulatory Commission's (NRC) Standardized Plant Analysis Risk (SPAR) model for the Pilgrim Nuclear Power Station. Additionally, the team referenced the Risk-Informed Inspection Notebook for the Pilgrim Nuclear Power Station (Revision 2.1a) in the selection of potential components for review. In general, the selection process focused on components that had a Risk Achievement Worth (RAW) factor greater than 1.3 or a Risk Reduction Worth (RRW) factor greater than 1.005. The components selected were associated with both safety-related and non-safety related systems, and included a variety of components such as pumps, transformers, diesel engines, batteries, and valves.

The team initially compiled a list of components based on the risk factors previously mentioned. Additionally, the team reviewed the previous component design bases inspection (CDBI) reports (05000293/2008007 and 05000293/2006006) and excluded the majority of those components previously inspected. The team then performed a margin assessment to narrow the focus of the inspection to 18 components and four operating experience (OE) items. The team selected a main steam isolation valve (MSIV) and a containment vent valve to review for large early release frequency (LERF) implications. The team's evaluation of possible low design margin included consideration of original design issues, margin reductions due to modifications, or margin reductions identified as a result of material condition/equipment reliability issues. The assessment also included items such as failed performance test results, corrective action history, repeated maintenance, Maintenance Rule (a)(1) status, operability reviews for degraded conditions, NRC resident inspector insights, system health reports, and industry OE. Finally, consideration was also given to the uniqueness and complexity of the design and the available defense-in-depth margins.

The inspection performed by the team was conducted as outlined in NRC Inspection Procedure (IP) 71111.21. This inspection effort included walkdowns of selected components; interviews with operators, system engineers, and design engineers; and reviews of associated design documents and calculations to assess the adequacy of the components to meet design basis, licensing basis, and risk-informed beyond design basis requirements. Summaries of the reviews performed for each component and OE sample are discussed in the subsequent sections of this report. Documents reviewed for this inspection are listed in the Attachment.

Enclosure

.2 Results of Detailed Reviews

.2.1 Results of Detailed Component Reviews (18 samples)

.2.1.1 4160 Volt Bus A5 System Voltage Alarm/Load Shed Logic Relays

a. Inspection Scope

The team inspected the 4160 volt Bus A5 95% voltage level alarm and load shed relay protection scheme to verify it was capable of meeting its design basis requirements. The voltage relays (127A-A5/1&2) were designed to monitor 4160 volt emergency Buses A5 and A6, and to initiate a load shed of non-essential loads and essential loads such as the salt service water (SSW) and reactor building closed cooling water (RBCCW) pump motors. The relays were designed to function at the 95% voltage level when the emergency buses were supplied from the startup transformer coincident with a loss-of-coolant-accident (LOCA) signal. The design intent of the load shedding was to improve the voltage at safety-related motor control centers (MCCs) to a level where the degraded voltage relays could be set to protect safety-related equipment at a reasonable switchyard voltage. The team reviewed the adequacy of the pickup and reset setpoints for the 95% voltage and the second level undervoltage relays with respect to meeting their design functions. The team also reviewed the Independent Systems Operator (ISO)-New England (NE) system response studies for offsite power conditions and contingencies for Pilgrim Station reactive power voltage support conditions.

b. Findings

Introduction: The team identified a finding of very low safety significance (Green) involving a non-cited violation (NCV) of 10 CFR Part 50, Appendix B, Criterion III, Design Control, because Entergy had not verified the adequacy of the 4160 volt emergency bus 95% voltage alarm/load shed relay design regarding the potential for multiple starts of the SSW and RBCCW pump motors. Additionally, Entergy had not verified the adequacy of design with respect to the ability of the SSW pump motors to restart following a load shed of the motors without tripping the MCC thermal overload relays (TOLs) at design basis degraded voltage conditions.

Description: The design of the 95% voltage relays was to provide an alarm when the safety bus voltage dropped to this value. The alarm at this voltage level is provided when the safety buses are powered via the unit auxiliary transformer (UAT), startup transformer (SUT), emergency diesel generators (EDGs), or the shutdown transformer (SDT). These relays provide a load shed function after a nominal 10 second time delay only when the safety buses are powered from the SUT, which is the preferred power source, and when a LOCA signal is present. The load shed logic was intended to reduce the load and increase the voltage available at the safety-related buses. In addition to the 95% voltage relay, the adequacy of offsite voltage is monitored by the second level undervoltage relays which are set to operate at a nominal 92% of 4160 bus voltage after 10 seconds. If voltage remained below this level, then the buses would transfer to the emergency diesel generators.

Enclosure

The team noted that the undervoltage design results in load shedding of non-essential loads as well as the safety-related SSW and RBCCW pumps. The team determined that this design had the potential to result in several hot restarts of the SSW and RBCCW pump motors, depending on offsite power voltage conditions during a LOCA. A hot motor start is restarting of a motor which was previously in operation prior to the motor temperature returning to ambient temperature conditions. The team noted that the load shed would take place if the voltage levels on the safety buses would not recover above 95% for 10 seconds during a postulated LOCA. The team determined that the SSW pump motor capability was specified in accordance with industry motor design standard National Electrical Manufacturers Association (NEMA) MG-1, Motors and Generators, which allows for one hot start when a motor is initially at a temperature that does not exceed its rated load operating temperature. During the inspection, the team found that the in-service SSW pump motors were operating at greater than rated full load while the RBCCW pump motor was found to be operating at less than rated full load.

The team reviewed Entergy's analysis for SSW pump motor load during a postulated LOCA and noted that the SSW pump load was analyzed at 113 brake horsepower (HP), which was within the service factor rating of the motor (115 HP). This indicated that the SSW pump motors would potentially be operating at or above the rated full load (100 HP) operating temperature and considered to be a hot running condition. If offsite power voltage levels during a LOCA resulted in the 95% bus voltage relay actuation, the SSW pumps would trip and automatically restart in approximately 22 seconds based on load sequencing and SSW pump header pressure. This would result in the first hot start of the motors. The team noted that a postulated continued degradation of offsite voltage would eventually result in the second level undervoltage (92%) relays operating at the design basis degraded voltage level. The A5 and A6 4160V safety buses would be automatically isolated from the SUT source and would transfer to the EDGs resulting in another hot restart of the SSW and RBCCW pump motors which would be outside of NEMA guidelines. In response to the team's concern, Entergy evaluated the postulated condition of two hot motor starts for the SSW and RBCCW motors and determined the issue to be an insulation degradation issue that would result in a reduction of motor operating life, but not result in motor damage.

During the investigation of the motor start issue, Entergy took current measurements for the SSW and RBCCW pump motors and determined that the SSW motors were operating above their full load ampacity of a nominal 113 amperes and into or over their service factor at a nominal 136 amperes. The team and Entergy personnel determined that the above higher than expected current required a review with respect to TOL margin. Specifically, the team questioned the impact of the 95% undervoltage load shed design given the existing field current measurements for the motors and the potential for inadvertently tripping the TOL relays during a postulated LOCA and a hot SSW pump motor restart condition. Entergy performed a preliminary analysis during the inspection and determined that very little margin existed in the overload relay heater setting with respect to not inadvertently tripping the MCC TOL relays at design bases degraded bus voltage conditions. The RBCCW pump motor TOLs were not considered to be a concern based on the motor load factor, which was determined to be less than 100 percent rated full load under all conditions.

Enclosure

During the inspection, Entergy developed and implemented a plan to bypass the SSW pump motor TOL relay motor trips based on the limited preliminary margin determination. The team determined this to be a conservative action which ensured under all conditions the SSW pump motors would not be inadvertently tripped due to TOL margins. Entergy subsequently performed a test of a SSW motor TOL relay which was designed to simulate two hot motor starts after maximum motor load for degraded bus voltage conditions. The results of the testing demonstrated that the TOL relays did not actuate for the postulated two hot motor starts, providing reasonable assurance of past operability of the SSW pump motors. Additionally, Entergy performed a historical review of expected plant post-trip voltage response of the offsite power network to anticipated worst case conditions and postulated contingencies. The results provided assurance that offsite power voltage levels would not have resulted in multiple hot motor restarts given a postulated LOCA condition. Entergy initiated condition reports CR-PNP-2011-04182 and CR-PNP-2011-04285 on the multiple motor restart and TOL relay issues, respectively.

Analysis: The team determined that the failure to evaluate the 4160 volt emergency bus 95% voltage alarm and load shed relay design for impact on SSW and RBCCW motors during a design basis LOCA was a performance deficiency. The performance deficiency was determined to be more than minor because it was similar to example 3.j of NRC IMC 0612, Appendix E, Examples of Minor Issues, in that, based on design degraded voltage conditions, there was a reasonable doubt of operability with respect to SSW pump motor TOL settings. In addition, the performance deficiency was associated with the design control attribute of the Mitigating Systems Cornerstone and adversely affected the cornerstone objective of ensuring the availability, reliability, and capability of systems that respond to initiating events to prevent undesirable consequences. Specifically, Entergy had not previously evaluated the impact of possible multiple motor starts on the capability of the SSW and RBCCW pump motors and on the adequacy of the motor thermal overload settings for design basis LOCA conditions.

The team evaluated the finding in accordance with IMC 0609, Significance Determination Process, Attachment 0609.04, "Phase 1 - Initial Screening and Characterization of findings," Table 4a for the Mitigating Systems Cornerstone. The finding screened as very low safety significance (Green) because it was a design deficiency confirmed not to result in a loss of operability. This finding was not assigned a cross-cutting aspect because it was a historical design issue not indicative of current performance.

Enforcement: 10 CFR Part 50, Appendix B, Criterion III, Design Control, requires, in part, that design control measures shall provide for verifying or checking the adequacy of design, such as by the performance of design reviews, by the use of alternate or simplified calculational methods, or by the performance of a suitable testing program. Contrary to the above, as of September 16, 2011, the 4160 volt emergency bus 95% voltage alarm and load shed relay design had not been adequately verified for the impact on SSW and RBCCW pump motors and TOLs during design basis LOCA and degraded

Enclosure

voltage conditions. However, because this violation was of very low safety significance, and since it was entered in the licensee's corrective action program (CAP) as CR-PNP-2011-04182 and CR-PNP-2011-04285, this violation is being treated as an NCV, consistent with Section 2.3.2 of the NRC Enforcement Policy. **(NCV 05000293/2011007-01, Inadequate Evaluation of the Adequacy of the 4160 Volt Emergency Bus 95% Voltage Alarm and Load Shed Relay Design)**

.2.1.2 D1 and D3 Station Batteries (2 samples)

a. Inspection Scope

The team reviewed the design, testing, and operation of the 125 VDC D1 and 250 VDC D3 station batteries to verify that they could perform their design function of providing reliable sources of direct current (DC) power to connected loads under operating, transient, and accident conditions. The team reviewed design calculations to assess the adequacy of the batteries' sizing to ensure they could power the required equipment for a sufficient duration, and at a voltage above the minimum required for equipment operation. The team reviewed battery test results to ensure that the testing was in accordance with design calculations, the plant Technical Specifications (TSs), vendor recommendations, and industry standards; and that the results confirmed acceptable performance of the battery. Design and system engineers were interviewed regarding the design, operation, testing, and maintenance of the DC system. The team performed a walkdown of the batteries, DC buses, battery chargers, and associated distribution panels to assess the material condition of the equipment. Finally, a sample of condition reports (CRs) was reviewed to ensure Entergy was identifying and properly correcting issues associated with the D1 and D3 batteries.

b. Findings

Introduction: The team identified a finding of very low safety significance (Green) involving a non-cited violation of 10 CFR Part 50, Appendix B, Criterion XI, Test Control, because Entergy did not adequately perform battery discharge testing and assure that the battery discharge test procedures incorporated requirements contained in applicable design documents for multiple cycles of TS required surveillance testing of the station batteries. Specifically, test results have been negatively impacted because of improper use of battery test equipment and tests had errors with load profiles.

Description: The team reviewed the results of station battery TS surveillance discharge testing conducted from 2001 through 2011. The discharge tests included performance tests and service tests. Performance tests are used to determine the capacity of a battery, which, when trended and properly evaluated, will accurately determine when a battery is reaching the end of its service life. Initially, performance tests are performed every five years, but the test frequency increases as the battery approaches the end of its service life. Service tests are tests, in the as-found condition, of the battery's capability to satisfy the battery duty cycle. The battery duty cycle is the calculated worst case loading required for the battery.

Enclosure

During performance tests, an individual cell voltage shutdown value is used to stop the test if a cell voltage is too low. The team reviewed the most recent performance discharge tests for the D1 and D3 batteries in 2009. For the D1 battery the individual cell voltage shutdown value was set to 1.5 volts, and for the D3 battery the shutdown was set to 1.6 volts. Institute of Electrical and Electronics Engineers (IEEE) Standard 450-1995 states that the tests should only be paused if a cell reaches one volt or less. The team reviewed the test procedures and noted that the procedures did not specify the individual cell voltage shutdown value. The team also noted that the procedure allowed the test to be stopped and considered complete. The IEEE 450-1995 provides direction to jumper low voltage cells or to continue the test with a low cell, but does not allow for stopping the test early. Battery capacity is the ratio of test time to rated time, so stopping the test early would result in an incorrectly measured capacity. The team determined that for the 2009 D1 and D3 battery performance discharge tests, the tests were stopped early and the battery capacities were not accurately measured. The battery capacities were required to be measured accurately because the change of capacity from one test to the next provides an indication of the end of service life for a battery. The team reviewed CRs from 2005 that described procedural and equipment issues that Entergy identified during the 2005 performance tests. In response to the issues, Entergy reviewed the 2005 and 2009 test results and by calculating estimated corrected capacities, demonstrated adequate capacity trends.

The team reviewed the 2011 service test for the D1 battery. The team compared the service test load profile to the design load profile and noted that the test profile was different and non-conservative. Entergy, as an extent-of-condition review, identified that the D2 battery also had a non-conservative load profile. Based on other conservatisms in the design calculations and the voltage margin recorded during the tests, Entergy determined that there was reasonable assurance that the batteries were operable.

The team reviewed the temperatures of the D1 and D3 battery cells as recorded in routine surveillances and observed that the summer time temperatures of the battery cells exceed the manufacturer's ideal temperature of 77°F. Elevated temperatures are known to accelerate the degradation of battery cells. As cell degradation reduces the expected service life performance testing frequency is increased. The team determined that the battery testing procedures did not require increased performance testing based on temperature derating. Based on the observed deficiencies with the battery testing, the team concluded there was reasonable doubt whether the battery test control program would accurately record or recognize indications of a degraded battery in a timely fashion. In response to the issue, Entergy reviewed historical temperatures and test results to confirm and conclude the batteries remained operable. Entergy initiated actions to share test results with the battery vendor for additional followup and assurance of continued operability. Entergy also initiated actions to fully evaluate any future testing requirements.

Entergy entered the issues into the CAP (CR PNP-2011-4495) and implemented actions to evaluate and correct the deficiencies in the battery testing program. Entergy determined that there were no operability issues for the batteries, and the surveillance test results did not exceed TS acceptable values. Based on the repetitive nature of the

Enclosure

issues, Entergy initiated a higher tier apparent cause evaluation to fully address the battery testing deficiencies. The team reviewed Entergy's basis for operability and independently evaluated battery operability. The team determined that Entergy's conclusion that the issues identified did not render any of the batteries inoperable, based on the magnitude of the errors and current battery capacity margin, was reasonable.

Analysis: The team determined that the failure to adequately perform battery discharge testing and assure that the battery discharge test procedures incorporated requirements contained in applicable design documents was a performance deficiency that was reasonably within Entergy's ability to foresee and prevent. The performance deficiency was determined to be more than minor because it was similar to Example 2c of NRC IMC 0612, Appendix E, "Examples of Minor Issues," in that the test control inadequacies affected multiple batteries and the issue was repetitive. In addition, the performance deficiency was associated with the procedure quality attribute of the Mitigating Systems Cornerstone and adversely affected the cornerstone objective of ensuring the availability, reliability, and capability of systems that respond to initiating events to prevent undesirable consequences. Traditional enforcement does not apply because the issue did not have any actual safety consequences or potential for impacting the NRC's regulatory function, and was not the result of any willful violation of NRC requirements.

The team evaluated the finding in accordance with IMC 0609, Significance Determination Process, Attachment 0609.04, Table 4a. The team determined the finding screened as very low safety significance (Green) because it was not a design or qualification deficiency, did not represent a loss of system safety function, and did not screen as potentially risk significant due to a seismic, flooding, or severe weather initiating event. This finding had a cross-cutting aspect in the area of Human Performance, Resources Component, because Entergy did not ensure that complete, accurate, and up-to-date procedures were available and adequate to assure nuclear safety. Specifically, the battery discharge test procedures did not ensure that capacities were correctly measured and service test profiles were correctly translated from the battery design calculations. (IMC 0310, Aspect H.2(c))

Enforcement: 10 CFR Part 50, Appendix B, Criterion XI, Test Control, requires, in part, that a test program shall be established to assure that all testing required to demonstrate that structures, systems, and components will perform satisfactorily in service is performed in accordance with written test procedures which incorporate the requirements and acceptance limits contained in applicable design documents. Contrary to the above, between May 1, 2005, and May 5, 2011, Entergy did not adequately perform battery discharge testing and assure that the battery discharge test procedures incorporated requirements contained in applicable design documents for the D1, D2, and D3 batteries. Specifically, there were instances where Entergy did not correctly measure battery capacity and incorporate the design load profiles for station battery discharge tests. Because this violation was of very low safety significance (Green) and has been entered into Entergy's CAP (CR-PNP-2011-4495), this violation is being treated as a non-cited violation, consistent with Section 2.3.2 of the NRC Enforcement Policy. **(NCV 05000293/2011007-02, Inadequate Test Control of Safety Related Batteries)**

Enclosure

.2.1.3 Residual Heat Removal Injection Valve, MOV-1001-29B

a. Inspection Scope

The team inspected the residual heat removal (RHR) injection motor-operated valve (MOV), MOV-1001-29B, to verify the valve was capable of performing its design basis function. The valve is a normally closed gate valve with a safety function to open on a low pressure coolant injection (LPCI) initiation signal and to automatically close on a LPCI loop select logic isolation signal to isolate a downstream broken loop. The team reviewed the Updated Final Safety Analysis Report (UFSAR), the TSs, design basis documents, drawings, and procedures to identify the design basis requirements of the valve. The team reviewed the valve inspection and periodic MOV diagnostic test results and stroke-timing test data to verify acceptance criteria were met. The team verified the MOV safety functions, performance capability, torque switch configuration, and design margins were adequately monitored and maintained in accordance with NRC Generic Letter 89-10 guidance. The team reviewed MOV weak link calculations to ensure the ability of the MOV to remain structurally functional while stroking under design basis conditions. The team verified that the MOV valve analysis used the maximum differential pressure expected across the valve during worst case operating conditions.

Additionally, motor data and voltage drop calculation results were reviewed to confirm that the MOV would have sufficient voltage and power available at the motor starter and motor terminals to perform its safety function at degraded voltage conditions. The team conducted walkdowns of the valve and associated injection piping to assess the material condition and to verify the installed configuration was consistent with the plant drawings, and the design and licensing bases. Finally, the team reviewed corrective action documents to determine if there were any adverse trends associated with the MOV and to assess Entergy's capability to evaluate and correct deficiencies with the valve.

b. Findings

No findings were identified.

.2.1.4 Standby Liquid Control Pump, P207B

a. Inspection Scope

The team inspected the 'B' standby liquid control (SLC) pump (P207B) to verify that it was capable of meeting its design basis requirements. The SLC system is designed to deliver a neutron-absorber solution, at a specified boron concentration and injection rate, to the reactor pressure vessel (RPV) during an Anticipated Transient Without Scram (ATWS) event to safely shutdown the reactor. The team reviewed calculations and surveillance test procedures to verify that the pump was capable of achieving design basis flow requirements during limiting design basis conditions and that the test acceptance criteria were consistent with these requirements. The team reviewed the

hydraulic calculations associated with system flowrate and pressure as well as net-positive-suction-head (NPSH) margin for the pump to ensure that the required performance could be achieved.

The team reviewed selected industry operating experience and Entergy's associated actions to verify that Entergy incorporated applicable insights from the OE. The team interviewed system engineers and maintenance personnel in order to review the design and system functional requirements, as well as obtain historical performance and trend data. The team performed a review of the emergency operating procedures (EOPs) associated with post-accident pump operation to ensure the capability of the component to perform as required under accident conditions. The team conducted walkdowns and visual inspections of the SLC pumps and associated support systems, including control room instrumentation, to assess Entergy's configuration control, the material condition, operating environment, and potential vulnerability of the SLC pumps to external hazards. Finally, the team reviewed system health reports, component maintenance history, and CRs to verify that Entergy monitored or prevented potential degradation.

b. Findings

No findings were identified.

.2.1.5 Emergency Diesel Generator Fuel Oil Transfer Pump, P-141B

a. Inspection Scope

The team inspected the 'B' EDG motor-driven fuel oil transfer pump (FOTP) (P-141B) to verify that it was capable of meeting its design basis requirements. The EDG FOTP is designed to automatically transfer fuel oil from the respective EDG fuel oil storage tank (FOST) to the associated fuel oil day tank (FODT) to support prolonged EDG operation. The team reviewed applicable portions of the UFSAR, associated DBD, and drawings to identify the design basis requirements for the pump. The team reviewed calculations and surveillance test procedures to verify that the pump was capable of achieving design basis head/flow requirements during limiting design basis conditions and that test acceptance criteria were consistent with these requirements. The team reviewed FOTP hydraulic design requirements related to FOST vortexing and NPSH margin to verify the design capability of the pump during normal and accident conditions. The team also independently verified FOST and FODT levels during walkdowns and reviewed Entergy's monitoring of fuel oil tank levels to ensure compliance with TS requirements for onsite fuel oil inventory.

The team interviewed non-licensed operators (NLOs), reviewed associated response procedures and operator training, and observed an NLO respond to a simulated demand to align and transfer fuel oil from the station blackout diesel generator (SBODG) fuel oil tanks to the EDG FOSTs. This observation was performed to independently assess the likelihood of cognitive or execution errors, to identify unforeseen operator challenges, and to ensure the availability of this credited standby equipment. The team conducted walkdowns and visual inspections of the FOTP and associated support systems to

Enclosure

assess Entergy's configuration control, the material condition, operating environment, and potential vulnerability of the FOTP to external hazards. The team reviewed system health reports, work orders, surveillance test results, and corrective action documents to identify failures or nonconforming issues, and to determine if Entergy appropriately identified, evaluated, and corrected deficiencies.

b. Findings

No findings were identified.

.2.1.6 Station Blackout Diesel Generator (SBODG)

a. Inspection Scope

The team inspected the SBODG to verify that it was capable of meeting its design basis requirements. The SBODG is designed to supply one of the two 4KV safety-related buses, A5 or A6, through bus A8 breaker A801 concurrent with a failure of either one or both EDGs following a loss-of-offsite power (LOOP) event. The SBODG is Pilgrim Station's credited alternate AC (AAC) power source for mitigating a station blackout (SBO) event onsite. The team reviewed applicable portions of the UFSAR, associated DBD, and docketed correspondence to identify the design and licensing basis requirements for the SBODG. The team reviewed surveillance test procedures to verify that the SBODG was capable of achieving design basis requirements during limiting design basis conditions and that test acceptance criteria were consistent with these requirements. The team reviewed the loading calculation to verify that it is sufficiently sized to supply all the anticipated electrical loads during an SBO. The team also reviewed the sizing of the A8 switchgear battery to obtain reasonable assurance that the battery was adequately sized to perform the required breaker operations and energize the SBODG control panel during an SBO.

In addition, the team interviewed NLOs and reactor operators, reviewed associated response procedures and operator training, and observed an NLO respond to a simulated demand to align and start the SBODG from its local control panel. This was performed to independently assess the likelihood of cognitive or execution errors, to identify unforeseen operator challenges, and to verify remote start capability. The team reviewed selected industry and internal OE, and Entergy's associated actions to verify that Entergy incorporated applicable insights and lessons-learned from the OE. Finally, the team conducted walkdowns and visual inspections of the SBODG and associated support systems to assess Entergy's configuration control, the material condition, operating environment, and potential vulnerability of the SBODG and associated bus A8 to external hazards. The team reviewed system health and walkdown reports, preventive and corrective maintenance work orders, surveillance test results, and corrective action documents to identify failures or nonconforming issues, and to determine if Entergy appropriately identified, evaluated, and corrected deficiencies.

b. Findings

No findings were identified.

.2.1.7 Diesel Driven Fire Pump, P-140

a. Inspection Scope

The team inspected the diesel-driven fire pump (DDFP) (P-140) to verify that it was capable of meeting its design basis requirements. The primary purpose of the fire water system is to provide a sufficient and reliable water source for fire fighting. Its secondary function is to provide an alternate source of water for RPV injection, upper containment spray, and torus spray during an SBO or a severe accident. The team reviewed applicable portions of the UFSAR, associated DBD, and drawings to identify the design basis requirements for the DDFP. The team reviewed fire pump test procedures to verify that the pump was capable of achieving design basis head/flow requirements during limiting design basis conditions and that test acceptance criteria were consistent with these requirements.

The team interviewed NLOs, reviewed associated response procedures and operator training, and observed several NLOs respond to a simulated demand to align and transfer fuel oil from the 'A' EDG FOST to the DDFP day tank using the 'A' EDG FOTP. In addition, the team observed a NLO respond to a simulated demand to align and transfer fuel oil from the 'A' EDG FOST to the DDFP day tank using the hydroturbine pump (P-181) and to align the firewater cross-tie to the RHR system. The team observed these activities and walked down the associated structures, systems, and components (SSC) to independently assess the likelihood of cognitive or execution errors, to identify unforeseen operator challenges or procedure issues, and to verify that operators could perform the credited function. The team reviewed selected industry OE and Entergy's associated actions to verify that Entergy incorporated insights from the OE. The team conducted walkdowns and visual inspections of the DDFP and associated support systems, including the fire water storage tanks and fuel oil day tank, to assess Entergy's configuration control, the material condition, operating environment, and potential vulnerability of the DDFP to external hazards. Finally, the team reviewed system health reports, preventive and corrective maintenance work orders, test results, and corrective action documents to identify failures or nonconforming issues, and to determine if Entergy appropriately identified, evaluated, and corrected deficiencies.

b. Findings

No findings were identified.

.2.1.8 'B' Residual Heat Removal Pump, P-203B

a. Inspection Scope

The team inspected the 'B' RHR pump (P-203B) to verify that the pump was capable of performing its design basis function. The pump has a safety function of taking suction from the torus (suppression pool) and delivering low pressure-high volume cooling water flow through the associated heat exchangers to the reactor vessel. The team reviewed the pump NPSH requirements and available NPSH to ensure the pump was capable of fulfilling its safety function at the maximum flowrates assumed. The team evaluated pump performance to ensure there was no degradation by reviewing inservice testing (IST) results.

The team reviewed UFSAR and TS design requirements to ensure consistency between pump parameters, and the test requirements. The team walked down the pump and motor, and accessible portions of the RHR system, to independently assess Entergy's configuration control, the pump's operating environment, and the RHR system material condition. The team reviewed system health reports, preventive and corrective maintenance work orders, and corrective action documents to identify failures or nonconforming issues, and to determine if Entergy appropriately identified, evaluated, and corrected deficiencies.

b. Findings

No findings were identified.

.2.1.9 High Pressure Coolant Injection Temperature Isolation Instrumentation, TS-2371C and TS-2373C

a. Inspection Scope

The high pressure coolant injection (HPCI) system temperature isolation instrumentation, TS-2371C and TS-2373C, were inspected to verify they were capable of performing their design function. The team interviewed design engineers regarding the function, testing, and performance of the instrumentation to ensure that appropriate assumptions had been used in the setpoint calculations. The team reviewed the setpoint calculations to verify that they were consistent with expected normal and accident plant conditions. The team reviewed the calibration test results for the instrumentation to verify that the acceptance criteria were in accordance with the setpoint calculations and that the results were within the calculated expected drift. The team reviewed the calibration procedures and test frequencies to verify that the calibration testing was being done in a manner sufficient to detect any degradation. Finally, a sample of CRs was reviewed to ensure Entergy was identifying and properly correcting issues associated with the instrumentation.

b. Findings

No findings were identified.

.2.1.10 HPCI Stop Valve, HO-1

a. Inspection Scope

The team inspected the HPCI stop valve (HO-1) to verify that it was capable of meeting its design basis requirements. This valve was provided as part of the HPCI pump driver assembly and was designed to isolate steam from the turbine and trip the pump. The team reviewed applicable portions of the UFSAR and drawings to identify the design basis requirements for the valve. The team reviewed surveillance procedures to verify that the valve was capable of performing its design basis function and that test acceptance criteria were consistent with these requirements.

The team interviewed design and system engineers to review the design and system functional requirements as well as historical test performance results. The team also performed walkdowns of the valve and associated equipment to assess the material condition of the equipment. In addition, the team reviewed work orders and corrective action documents to identify failures or nonconforming issues, and to determine if Entergy appropriately identified, evaluated, and corrected these deficiencies.

b. Findings

No findings were identified.

.2.1.11 Main Steam Isolation Valve, AO-203-2B

a. Inspection Scope

The team inspected a main steam isolation valve (MSIV), AO-203-2B, to verify that the valve was capable of meeting its design basis requirements. The MSIVs are designed to isolate the main steam lines under transient and accident conditions. The team reviewed the UFSAR, drawings, and procedures to identify the design basis requirements. The team reviewed a sample of surveillance test results to verify that valve performance met the acceptance criteria with respect to design basis stroke times. The acceptance criterion for stroke time was reviewed to ensure consistency with engineering analysis assumptions. The team interviewed the system engineer and reviewed corrective action documents to determine whether issues were appropriately evaluated and corrected.

b. Findings

No findings were identified.

.2.1.12 HPCI Turbine Exhaust Vacuum Relief Line, MOV 2301-33 and 34

a. Inspection Scope

The team inspected the HPCI turbine exhaust vacuum relief line, including the motor operated isolation valves MOV 2301-33 and 34 and the HPCI turbine exhaust check valve, to verify the valves were capable of performing their design function. The team reviewed the UFSAR, calculations, and procedures to identify the design basis requirements of the valves. The team reviewed periodic motor operated valve verification diagnostic test results and stroke test documentation to verify acceptance criteria were met. Additionally, the team verified the valves' safety function was maintained in accordance with Generic Letter (GL) 89-10 guidance by reviewing torque switch settings, performance capability, and design margins. The team reviewed degraded voltage conditions and voltage drop calculations to confirm that the valves would have sufficient voltage and power available to perform their safety function under worst case degraded voltage conditions. The team also reviewed the test and maintenance history of the HPCI turbine exhaust check valve to ensure it would be capable of performing its required isolation function under design basis conditions.

The team interviewed the motor operated valve and check valve program engineers to gain an understanding of the maintenance issues and overall reliability of these valves. The team conducted walkdowns to assess the material condition of the valves and associated equipment. Finally, corrective action documents were reviewed to verify that Entergy was appropriately identifying and resolving deficiencies and that the valves were properly maintained.

b. Findings

No findings were identified.

.2.1.13 'B' Reactor Building Component Cooling Water Heat Exchanger (RBCCW)

a. Inspection Scope

The team inspected the 'B' RBCCW heat exchanger to verify that it was capable of performing its design function. The heat exchanger is designed to transfer heat from the RBCCW system to the salt service water system and the ultimate heat sink. The team reviewed the UFSAR, calculations, and procedures to identify the RBCCW heat exchanger design basis requirements. The team reviewed heat exchanger testing procedures and results to ensure consistency with design basis requirements. The team reviewed calculations to verify the basis of test acceptance criteria. The team reviewed the actions taken in response to a previous heat exchanger tube leak to ensure that the condition was corrected.

The team interviewed the system engineer to gain an understanding of maintenance issues and overall reliability of the heat exchanger. The team conducted a walkdown to assess the material condition of the heat exchanger and associated equipment. Finally, corrective action documents were reviewed to verify that Entergy was appropriately identifying and resolving deficiencies and that the heat exchanger was properly maintained.

b. Findings

No findings were identified.

.2.1.14 'B' Emergency Diesel Generator Mechanical Review, X-107B

a. Inspection Scope

The team inspected the 'B' EDG and its associated fuel oil, lube oil, starting air, intake and exhaust, and jacket water cooling systems to ensure they could perform their respective design basis function in response to transient and accident events. The team reviewed the UFSAR, the TSs, design basis calculations, vendor documents, and procedures to identify the design basis, maintenance, and operational requirements for the engine and its support systems. The team reviewed the design specification for the starting air system, as well as air start test results, the normal operating pressure band, air compressor actuation setpoint, and the TS limit for operability to verify that the starting air system was properly sized and could meet its design function for successive starts. The team reviewed EDG surveillance test results, operating procedures, and maintenance work packages to determine the overall health of the EDG engine and its mechanical support systems.

The team performed several field walkdowns of the EDG and observed a monthly surveillance test to independently assess the material condition and the operating environment of the EDGs and associated electrical equipment. During the walkdowns, the team compared local and remote EDG control switch positions, breaker position indicating lights, and system alignments to design and licensing bases assumptions to verify the adequacy of the equipment configuration control. The team interviewed system engineers and operators to evaluate past performance and operation of the EDGs. The team reviewed system health reports and corrective action documents to determine if there was any adverse equipment operating trends and to ensure problems were properly identified and corrected. Additionally, the team conducted pre and post-surveillance test operation walkdowns to assess the equipment material condition.

b. Findings

No findings were identified.

.2.1.15 'B' EDG Electrical Review, X-107B

a. Inspection Scope

The team inspected the 'B' EDG to verify that it was capable of meeting its design basis requirements for starting components such as starting air solenoids, generator field flash, and the generator breaker close coil. The team reviewed electrical one-line diagrams for the EDG, the vendor nameplate rating data, and the EDG load study to ensure that the EDG was operated consistent with its rating and capable of operating under the worst case design basis loading conditions. The team reviewed the adequacy of voltage available for the starting components and ensured that surveillance testing adequately verified that components would be functional. The team reviewed the brake horsepower basis for selected pump motors to ensure loads were adequately considered in the loading study at the most conservative motor load conditions. Finally, CRs relative to electrical issues were reviewed to verify deficiencies were appropriately identified and resolved, and the generator was properly maintained.

b. Findings

No findings were identified.

.2.1.16 480V Bus B1 Transformer, X21

a. Inspection Scope

The team inspected the 4.16kV 480V transformer X21 to verify that it was capable of meeting its design basis requirements. Transformer X21 is designed to provide power to the safety-related 480V bus B1. The team reviewed loading calculations to determine the design basis maximum load and reviewed the bus load center equipment vendor ratings to ensure they were in conformance with the design basis. The team also reviewed the coordination/protection calculation for the transformer incoming line and load side breakers for design basis load flow conditions, and transformer protection and coordination. The team performed walkdowns of the transformer to assess the observable material condition. The team reviewed transformer cooling fan schematics and surveillance tests to ensure acceptance criteria would support the design basis load requirements. Finally, the team reviewed CRs and system health reports to verify that deficiencies were appropriately identified and resolved.

b. Findings

No findings were identified.

Enclosure

.2.1.17 Torus Purge Exhaust Isolation Valve AO-5042B and Torus Vent Valve AO-5025

a. Inspection Scope

The containment torus purge exhaust isolation valve (AO-5042B) and the associated direct torus vent valve (AO-5025) were reviewed to verify their ability to operate in the event of an emergency. These vent valves are manually opened to allow operators to vent primary containment during severe accidents which involve the loss of decay heat removal. The team reviewed the design bases document, maintenance history, design changes, CRs, drawings, and associated surveillance testing to ensure the valves were capable of performing their intended safety function. The team also interviewed operators and the system engineer, and performed a walkdown to assess the current material condition of the valves, related piping, associated pipe support structures, and air supply and backup nitrogen supply lines.

In addition, the team reviewed the associated EOP and assessed the manual operator actions required to operate the valves to ensure the operators were provided with clear guidance to perform the actions as credited in the Pilgrim design and licensing bases. The following were also assessed:

- The time needed to complete the actions;
- The complexity of the actions;
- The reliability and/or redundancy of components associated with the actions;
- The extent-of-actions to be performed outside of the control room; and
- The amount of relevant operator training conducted.

b. Findings

No findings were identified.

.2.2 Review of Industry Operating Experience and Generic Issues (4 samples)

The team reviewed selected OE issues for applicability at the Pilgrim Nuclear Power Station. The team performed a detailed review of the OE issues listed below to verify that Entergy had appropriately assessed potential applicability to site equipment and initiated corrective actions when necessary.

.2.2.1 NRC Information Notice 2006-01: Torus Cracking in a Boiling Water Reactor Mark I Containment

a. Inspection Scope

The team evaluated Entergy's applicability review and disposition of NRC Information Notice (IN) 2006-01. The NRC issued the IN to inform the owners of Boiling Water Reactor (BWR) Mark I containments about the occurrence and potential causes of the through-wall cracking of a torus in a BWR Mark I containment. The team independently walked down accessible exterior surfaces of the torus and support systems on several

Enclosure

occasions to inspect for indications of leakage, support system degradation, and adverse system interactions. The team also reviewed corrective action documents and torus inspection reports, and interviewed design engineers to determine whether there were any adverse operating trends or degraded conditions.

b. Findings

No findings were identified.

.2.2.2 NRC Information Notice 2007-09: Equipment Operability Under Degraded Voltage Conditions

a. Inspection Scope

The team evaluated Entergy's applicability review and disposition of NRC IN 2007-09. The team reviewed Entergy's evaluation of the adequacy of Class 1E control power transformers located in 480V MCCs. This review was documented within CR-HQN-2007-00863 and evaluated worst case inrush current of contactors. The team also reviewed associated engineering analyses for the adequacy and margin of voltage available to pickup the contactors at degraded voltage conditions.

b. Findings

No findings were identified.

.2.2.3 NRC Information Notice 2005-30: Safe Shutdown Potentially Challenged By Unanalyzed Internal Flooding Events and Inadequate Design

a. Inspection Scope

The team evaluated Entergy's applicability review and disposition of NRC IN 2005-30. The NRC issued the IN to alert licensees to the importance of establishing and maintaining the plant flooding analysis and design, consistent with NRC requirements and principles of effective risk management, to ensure that internal flooding risk was effectively managed.

The team reviewed Entergy's evaluation of their internal flooding analysis and design to ensure that safe shutdown would not be challenged by unanalyzed flooding events. The team reviewed maintenance procedures, operational procedures, and alarm response procedures to verify measures were adequate to protect safety-related components. The team conducted a walkdown of components analyzed and protective measures taken to ensure they would not be challenged by an internal flooding event from a non-safety system.

b. Findings

Introduction: The team identified a finding of very low safety significance (Green) involving an NCV of 10 CFR Part 50, Appendix B, Criterion III, Design Control, because Entergy did not verify the adequacy of the design with respect to ensuring that safety-related equipment would be adequately protected from a postulated flood originating in the turbine building. Specifically, Entergy did not correctly evaluate a failure of seawater system piping or equipment that could challenge the doors separating the turbine building from the reactor building auxiliary bay, which would require timely operator identification and action to secure the seawater pumps to prevent the common mode failure of redundant safety-related components.

Description: The team reviewed the relevant portion of Entergy's internal flooding licensing basis contained in a letter to the Atomic Energy Commission (AEC) dated September 1, 1972. This letter was in response to two questions from the AEC; (1) whether the failure of any non-Class I equipment, particularly in the circulating water (seawater) system and fire protection system, could result in flooding which would adversely affect Class I equipment; and (2) whether the failure of any equipment could cause flooding such that common mode failure of redundant equipment would result.

This licensee letter outlined an evaluation of a major failure in the seawater system in the turbine building basement resulting in the discharge of the full runout flow of one seawater pump, or 200,000 gallons per minute (gpm). It assumed drainage from the turbine building to the 'B' reactor building auxiliary bay to be 10,000 gpm. The letter stated that drainage to the torus compartment via dewatering lines could continue for up to 50 minutes before overflow to the reactor building (RB) corner compartments could lead to loss of redundant safety-related equipment. It also stated that operator action would terminate the event and prevent common mode failure of equipment. The letter concluded that in no case could such flooding result in common mode failure of redundant safety-related equipment.

Based on review of a 1988 engineering study, performed in response to NRC Information Notice 87-49, "Deficiencies in Outside Containment Flooding Protection," the team questioned the bases of the values used in the letter to the AEC. In response, Entergy determined that the time values included in the 1972 letter were not bounding based on an informal analysis performed during the inspection. Specifically, the conclusion that operators would have 50 minutes to terminate the event with a 200,000 gpm leak was incorrect. Entergy's best estimate review showed that operator actions would be required within approximately 50 minutes to mitigate an assumed 10,000 gpm leak.

In addition, assuming a seawater pump runout flowrate of 200,000 gpm, Entergy's informal analysis determined that only 3 to 5 minutes would be available for operators to recognize the flood event and take action to secure the seawater pumps to preclude impact to redundant safety-related equipment. The team determined that 1972 evaluation did not account for the fact that once a volume of water has entered the turbine building and the 'B' reactor auxiliary bay it would continue to flow and eventually enter the torus room area, even after the seawater pumps have been stopped, due to the

Enclosure

elevation differences between the areas. The team also noted that Entergy had a reasonable opportunity to previously identify this historical licensing bases evaluation error during a 2005 operating experience review performed for similar postulated internal flooding events.

Entergy initiated CR-PNP-2011-04503 in response to this issue, evaluated the immediate operability of systems potentially affected by the postulated flooding scenario, and provided interim guidance regarding turbine building flooding to the operators. Entergy performed additional evaluations and determined that the operators would have approximately 30 minutes to respond to a calculated credible seawater system break flow of 16,000 gpm, based on an assumed 12 inch diameter hole in an expansion joint. The assumed break size was based on the size and construction of the seawater expansion joints. Based on this evaluation and the interim guidance provided to the operators, Entergy determined that the safety-related systems potentially affected by this flooding scenario remained operable. The team reviewed Entergy's operability evaluation and determined the conclusion was reasonable.

Analysis: The team determined that Entergy's failure to verify the adequacy of the design with respect to ensuring that safety-related equipment would be adequately protected from a postulated flood originating in the turbine building was a performance deficiency that was reasonably within Entergy's ability to foresee and prevent. This conclusion was based on the available opportunity in 2005 to review the licensing bases in response to a review of similar operating experience. The performance deficiency was determined to be more than minor because it was similar to example 3.j of NRC IMC 0612, Appendix E, Examples of Minor Issues, in that it resulted in a reasonable doubt of operability with respect to protecting redundant safety-related equipment. In addition, the performance deficiency was associated with the design control attribute of the Mitigating Systems Cornerstone and adversely affected the cornerstone objective of ensuring the availability, reliability, and capability of systems that respond to initiating events to prevent undesirable consequences. Specifically, Entergy's design evaluation had not ensured that the failure of non-safety related equipment would not result in the common mode failure of redundant safety related equipment. Additional evaluations and compensatory measures were required to verify operability of safety-related equipment.

The team evaluated the finding in accordance with IMC 0609, Appendix A, "Significance Determination of Reactor Inspection Findings for At-Power Situations." Based upon the Significance Determination Process (SDP) Phase 1 screening criteria of IMC 0609, Attachment 04, the finding screened as potentially risk significant due to internal flooding that involves the postulated loss of multiple safety functions. This finding required a Phase 3 risk evaluation.

A Region I Senior Reactor Analyst (SRA) conducted a Phase 3 risk evaluation using the Pilgrim SPAR model, Revision 8.15 and SAPHIRE 8. The SRA made the following assumptions and modeling changes to represent a bounding analysis of the design vulnerability associated with the identified performance deficiency:

Enclosure

- The risk model initiating event impacted by the condition is a transient (TRAN) based upon the postulated operator actions in the event of a condenser expansion boot rupture
- The failure probability for operator action to align alternate low pressure injection (OPR-XHE-XM-ALPI, "Operator fails to start/control firewater injection") was changed to reflect the Pilgrim Probabilistic Risk Assessment model value of $2.21\text{E-}2$. The Pilgrim value more accurately models the human performance shaping factors and associated time available for operator mitigation of this condition. The SRA noted that due to the installed flood door protecting the HPCI system from cross-flooding from the adjacent Emergency Core Cooling System (ECCS) corner room, the HPCI system would be available for a few hours, if not longer, immediately following the postulated flood event. As a result, this revised operator action failure probability could reasonably be reduced by an order of magnitude per SPAR-H Human Reliability Analysis methodology (i.e., time available >5 times the time required for this operator action).
- The following basic events were set to TRUE to represent the consequences of the postulated boot rupture and internal flooding:
 - CD-XHE-XO-ERROR <Operator fails to start/control condensate injection>
 - LCS-MDP-CF-START <CS pumps common cause fail to start>
 - MFW-MDP-CF-RUN <Feed water pumps fail from common cause to run>
 - PCS-CND-FC-UNAVL <Condenser and circ water system are unavailable>
 - RCI-TDP-FS-P206 <RCIC pump P-206 fails to start>
 - RHR-MDP-CF-START <RHR pumps common cause fail to start>
- Cutset truncation was set at $1.0\text{E-}13$
- The expansion boot failure probability of $4.5\text{E-}5$ per year (reference Surry Units 1 and 2, Internal Flooding Analysis for the Individual Plant Examination (IPE) Supplemental Report, dated November 1991) was revised to reflect the additional years of condenser boot service with no known additional catastrophic failures, and to reflect credit for Pilgrim's periodic replacement and preventive maintenance program for condenser expansion boots. The revised boot failure probability was calculated to be $3.3\text{E-}6$ per year

Based upon the above assumptions, an initiating event assessment was run for a transient (reactor trip). The resultant conditional core damage probability (CCDP) was then multiplied by the estimated expansion boot rupture frequency (times four, reflecting the number of condenser inlet boots), consistent with the established methodology of the Risk Assessment of Operational Events (RASP) Handbook, Volume 2 – External Events, Section 3.0. The calculated conditional core damage frequency represents the estimated annualized increase in core damage frequency (ΔCDF) associated with the finding. The calculated ΔCDF for this finding is $3.9\text{E-}7$ and considered of very low safety significance (Green). The dominant core damage sequences involve a reactor trip followed by the

Enclosure

successful depressurization of the reactor vessel then subsequent failure of operators to inject firewater. Based upon the nature of the design vulnerability, there was no external events Δ CDF contribution to this finding.

Due to the calculated Δ CDF being greater than $1E-7$, the SRA evaluated this finding for potential large early release frequency (LERF). Review of the dominant cut sets identified that approximately 10 percent of the dominant cut sets consist of core damage sequences that involve the failure to depressurize the reactor to facilitate low pressure water injection. The failure to depressurize the reactor vessel leads to high pressure core damage sequences that would challenge containment integrity and potentially result in a large early release. The unavailability of ECCS to put water on the drywell floor contributes to the risk potential of these postulated LERF sequences. However, based upon the LERF contribution being an order of magnitude less than the calculated Δ CDF, the risk significance of this finding is based upon the Δ CDF value (Green).

This finding was not assigned a cross-cutting aspect because it was a historical design issue not indicative of current performance.

Enforcement: 10 CFR Part 50, Appendix B, Criterion III, Design Control, requires, in part, that design control measures shall provide for verifying or checking the adequacy of design, such as by the performance of design reviews, by the use of alternate or simplified calculational methods, or by the performance of a suitable testing program. Contrary to the above, as of October 4, 2011, Entergy had not verified the adequacy of their design with respect to ensuring that safety-related equipment would be adequately protected from a postulated flood originating in the turbine building. Specifically, Entergy had not verified the accuracy of the required operator response times addressed in the 1972 licensing basis letter, and had not verified adequacy of existing procedures to ensure actions would be taken in the required time to protect redundant safety-related equipment. Because this finding was of very low safety significance, and it was entered into Entergy's CAP as Condition Report CR-PNP-2011-04503, this violation is being treated as an NCV consistent with Section 2.3.2 of the NRC Enforcement Policy.
(NCV 05000293/2011007-003, Inadequate Evaluation of the Affect of Non Class I Equipment Internal Flooding on Redundant Safety Related Equipment)

2.2.4 NRC Information Notice 2006-22: New Ultra-Low-Sulfur Diesel Fuel Oil Could Adversely Impact Diesel Engine Performance

a. Inspection Scope

The team performed a detailed review of Entergy's evaluation of NRC IN 2006-22. This IN discussed events involving Ultra-Low-Sulfur Diesel (ULSD) Fuel Oil which has the potential to degrade the associated diesel engine or may create a condition that is inconsistent with the plant design and licensing bases. The team reviewed the UFSAR, the TSs, design basis documents, and Entergy evaluation ER06118057, "ULSD Fuel Storage Volume Impact," to assess the completed evaluation and applicable corrective actions to ensure the operability of the EDGs was not affected by use of ULSD fuel. The

Enclosure

team verified that Entergy had appropriately evaluated the operational experience and had made engineering evaluations and procedural changes needed for identified deficiencies to minimize and limit the impact of ULSD fuel.

b. Findings

No findings were identified.

4. OTHER ACTIVITIES

4OA2 Identification and Resolution of Problems (IP 71152)

a. Inspection Scope

The team reviewed a sample of problems that Entergy had previously identified and entered into the CAP. The team reviewed these issues to verify an appropriate threshold for identifying issues and to evaluate the effectiveness of corrective actions. In addition, corrective action CRs written on issues identified during the inspection were reviewed to verify adequate problem identification and incorporation of the problem into the corrective action system. The specific corrective action documents that were sampled and reviewed by the team are listed in the Attachment.

b. Findings

No findings were identified.

4OA6 Meetings, including Exit

On October 6, 2011, the team presented the preliminary inspection results to Mr. Robert Smith, and other members of the Pilgrim Nuclear Power Station management. The final inspection results were discussed with Mr. J. Lynch in a telephone call on November 16, 2011. The team verified that no proprietary information was documented in the report.

Enclosure

SUPPLEMENTAL INFORMATION

KEY POINTS OF CONTACT

PNPS Personnel

J. Bonner, Supervisor, Electrical Design
J. Bracken, Operations Field Supervisor
W. Lobo, Licensing Engineer
A. Madeiras, System Engineer
J. McDonald, Assistant Operations Manager
R. Pace, Supervisor, Mechanical Engineering
B. Mello, System Engineer
D. Rydman, System Engineer

NRC Personnel

W. Cook, Senior Risk Analyst
M. Schneider, DRP, Senior Resident Inspector
B. Smith, DRP, Resident Inspector

LIST OF ITEMS OPENED, CLOSED AND DISCUSSED

Open and Closed

NCV 05000293/2011007-01	Inadequate Evaluation of the Adequacy of the 4160 Volt Emergency Bus 95% Voltage Alarm and Load Shed Relay Design (Section 1R21.2.1.1)
NCV 05000293/2011007-02	Inadequate Test Control of Safety Related Batteries (Section 1R21.2.1.2)
NCV 05000293/2011007-03	Inadequate Evaluation of the Affect of Non Class I Equipment Internal Flooding on Redundant Safety Related Equipment (Section 1R21.2.2.3)

LIST OF DOCUMENTS REVIEWED

Calculations

2.2.8 Attachment 10, Conservative Estimates of EDG Fuel Burn Rate, Rev. 97
 C15.0.2890, Lifting Beam for Chemical Additives to SBLC Tank T-205, Rev. 0
 C15.0.3578, SBLC Test Tank T-206, Rev. 0
 C15.0.2283, Qualification of Doors 4, 11, 15, 22, and 25 for Outside Flood Load, Rev. 1
 CALC No. 97, Hydraulic Study - SLC System Pumps in Parallel Operation, dated 7/22/80
 CR 2009-03088 CA-3, CR-PNP-2009-03088 Apparent Cause Evaluation Report, dated 8/5/09
 and 12/10/09
 EC 3906, Standby Liquid Control (SLC) Storage Tank Air Sparger Operation, Rev. 0
 EC 19193, Component Classification Change for SBO D/G, Rev. 0
 EC 5000071656, Install a New Bus A8 125 VDC Battery Charger, Rev. 0
 EN-ME-G-001, Evaluation of Pump Protection from Low Submergence, Rev. 0
 ER 06118401, Engineering Evaluation of Use of Butyl Material Instead of EPR Material for
 Standby Liquid Control (SLC) Bladder as Recommended by GE SIL No. 657, Rev. 0
 Entergy Calc. No. M-734, RHR and Core Spray Pump Suction Strainer Debris Head Loss NPSH
 Evaluation, Rev. 2
 ENN-DC-149, Component Level Calculation for Containment Purge and Vent Valves,
 AO-5035 A/B, AO-5036 A/B, AO-5042 A/B and AO-5044 A/B, Rev. 2
 ERM 88-891, SER 50-84 Internal Flooding Analysis, Rev. 1
 FP1130, NFPA 25 (1998) for Fire Pumps at Pilgrim Station, Rev. 1
 IN1-074, Setpoint Calculation for Diesel Fuel Oil Storage Day Tank Level Control LS-4531A/B
 and LS-4533A/B, Rev. 2
 IN1-238, Emergency Diesel Storage Tank Level Indication/Leak Detection System, Rev. 2
 I-N1-119, Setpoint Calculation, HPCI Steam Leak Detection TS2370C&D TS2372C&D, Rev. 1
 I-N1-120, Setpoint Calculation, HPCI Steam Leak Detection TS2371A&B TS2373A&B, Rev. 0
 I-N1-121, Setpoint Calculation, HPCI Steam Leak Detection TS2371C&D TS2373C&D, Rev. 0
 M485, NPSH Available to Diesel Oil Transfer Pumps, Rev. 1
 M-500, Range of Salt Service Water System Header Pressure and Pump Flows, Rev. 3
 M630-1, Fuel Oil Storage Tank Sizing for the Diesel Generator, Rev. 0
 M636, Weak Link Analysis, Rev. 7
 M641, RBCCW Heat Exchanger Performance, Rev. 0
 M710, Heat Exchanger Performance Testing, Rev. 0
 M1118, EC 12479 Thrust Torque Calculation for MO-1001-29B, Rev. 0
 M1157, Thrust and Torque Calculation for MO-2301-33, Rev. 1
 M1158, Thrust and Torque Calculation for MO-2301-34, Rev. 1
 M1325, Standby Liquid Control System Pump Discharge Relief Valve Set Point Margin, Rev. 1
 M1329, Standby Liquid Control System Pump Discharge Relief Valve Setpoint, Rev. 0
 M630-1, Fuel Oil Storage Tank Sizing for the SEP Diesel Generator, Rev. 0
 PDC 90-01, Provide Lifting Beam Over SBLC Tank, Rev. 0
 PNPS-ME-08-00001, Evaluation of Safety Related and MQCI Pumps for the Adequacy of
 Protection from Air Ingestion due to Low Submergence, Rev. 0
 PS-30, 480V Breaker Coordination, Rev. 0
 PS-63, Bus B1, B2 and B6 Breaker Settings 480V Switchgear, Rev. 1
 PS-69, Degraded Voltage Analysis on 480V MCC Control Circuit, Rev. 0

PS-79, EDG Loading, Rev. 5
 PS-141, TOL Heater Sizing for Priority MOV's, Rev. 1
 PS144, Blackout Diesel Generator Protective Relay Settings, Rev. 0
 PS-162, Station Blackout Diesel Generator Loading, Rev. 0
 PS233A, DC System Analysis, Methodology, and Scenario Development, Rev. 0
 PS233B, 125V Battery 'A' System Voltage Calculation, Rev. 1
 PS233C, 125V Battery 'B' System Voltage Calculation, Rev. 1
 PS233D, 250V Battery System Voltage Calculation, Rev. 1
 PS-234, AC Calculations – Scenarios and Load Categories, Rev. 0
 S&SA 055, EDG Low Sulfur Fuel Consumption and Ultra Low Sulfur Density Limits Over Seven Days in Response to a LOCA with LOOP, Rev. 7
 S&SA 131, PBOC-1: EQ Analysis of HPCI Line Break in HPCI Valve Station, Rev. 0
 TR-88953-8, MOV Limiting Component Analysis-MOV Nos. 2301-33 and 34, Rev. 0

Corrective Action Condition Reports

CR-PNP-2000-9494	CR-PNP-2009-4323	CR-PNP-2011-1834
CR-PNP-2001-5080	CR-PNP-2009-4942	CR-PNP-2011-1862
CR-PNP-2004-3659	CR-PNP-2009-5242	CR-PNP-2011-2157
CR-PNP-2004-3820	CR-PNP-2010-0435	CR-PNP-2011-2390
CR-PNP-2004-3828	CR-PNP-2010-0620	CR-PNP-2011-2469
CR-PNP-2005-2309	CR-PNP-2010-0714	CR-PNP-2011-2644
CR-PNP-2007-2194	CR-PNP-2010-0715	CR-PNP-2011-3342
CR-PNP-2007-2195	CR-PNP-2010-0775	CR-PNP-2011-3787
CR-PNP-2009-0269	CR-PNP-2010-0954	CR-PNP-2011-4077
CR-PNP-2009-0843	CR-PNP-2010-1134	CR-PNP-2011-4124*
CR-PNP-2009-1055	CR-PNP-2010-1289	CR-PNP-2011-4125*
CR-PNP-2009-1086	CR-PNP-2010-1465	CR-PNP-2011-4132*
CR-PNP-2009-1347	CR-PNP-2010-1642	CR-PNP-2011-4136*
CR-PNP-2009-1419	CR-PNP-2010-2839	CR-PNP-2011-4137*
CR-PNP-2009-1453	CR-PNP-2010-2842	CR-PNP-2011-4139
CR-PNP-2009-1583	CR-PNP-2010-3212	CR-PNP-2011-4139
CR-PNP-2009-1801	CR-PNP-2010-3231	CR-PNP-2011-4140*
CR-PNP-2009-1849	CR-PNP-2010-3326	CR-PNP-2011-4141*
CR-PNP-2009-1862	CR-PNP-2010-3349	CR-PNP-2011-4151*
CR-PNP-2009-2004	CR-PNP-2010-3717	CR-PNP-2011-4158*
CR-PNP-2009-2017	CR-PNP-2011-0033	CR-PNP-2011-4160*
CR-PNP-2009-2095	CR-PNP-2011-0066	CR-PNP-2011-4161*
CR-PNP-2009-2498	CR-PNP-2011-0230	CR-PNP-2011-4163*
CR-PNP-2009-2499	CR-PNP-2011-0689	CR-PNP-2011-4175*
CR-PNP-2009-2645	CR-PNP-2011-0703	CR-PNP-2011-4181*
CR-PNP-2009-3025	CR-PNP-2011-0747	CR-PNP-2011-4182*
CR-PNP-2009-3088	CR-PNP-2011-0773	CR-PNP-2011-4184*
CR-PNP-2009-3348	CR-PNP-2011-0884	CR-PNP-2011-4187*
CR-PNP-2009-4006	CR-PNP-2011-1075	CR-PNP-2011-4283*
CR-PNP-2009-4051	CR-PNP-2011-1201	CR-PNP-2011-4285*
CR-PNP-2009-4091	CR-PNP-2011-1487	CR-PNP-2011-4324*
CR-PNP-2009-4239	CR-PNP-2011-1548	CR-PNP-2011-4337*

CR-PNP-2011-4348*	CR-PNP-2011-4438	CR-PNP-2011-4495*
CR-PNP-2011-4359*	CR-PNP-2011-4438*	CR-PNP-2011-4499*
CR-PNP-2011-4360*	CR-PNP-2011-4440*	CR-PNP-2011-4503*
CR-PNP-2011-4361*	CR-PNP-2011-4443*	CR-PNP-2011-4504*
CR-PNP-2011-4361*	CR-PNP-2011-4468*	CR-PNP-2011-4507*
CR-PNP-2011-4364*	CR-PNP-2011-4468*	CR-PNP-2011-4517*
CR-PNP-2011-4373*	CR-PNP-2011-4477	CR-PNP-2011-4518*
CR-PNP-2011-4377*	CR-PNP-2011-4485*	CR-PNP-2011-4521*
CR-PNP-2011-4379*	CR-PNP-2011-4488*	CR-PNP-2011-4522*
CR-PNP-2011-4418*	CR-PNP-2011-4490*	CR-PNP-2011-4558*
CR-PNP-2011-4437*	CR-PNP-2011-4491*	

* CR written as a result of this inspection

Drawings

2844-1-2, Outline Assembly Standby Liquid Control System Relief Valves, Rev. 2
6498-688, Standby Liquid Control Pump Suction Isometric Drawing, Rev. 0
C140, Reactor Building Steel Framing Plan, Section, and Details, Rev. E2
C1A173, Torus Saddle Plate Tiedown Details and Gusset Locations, Rev. E0
E1, Sh. 1, Single Line Diagram Station, Rev. 22
E18, Schematic Diagram EDG Load Shedding, Rev. E18
E180, Sh. 1, Fire Protection System Schematic Diagram, Rev. E6
E27, Schematic Diagram EDG X107B, Rev. 23
E343, Cable Tray & Conduit Layout Intake Structure Superstructure, Rev. E17
E420, Diesel Oil Transfer System Schematic Diagram, Rev. E3
E5-151, Schematic Diagram EDG Breaker 152-609, Rev. E2
E5-200, Sh. 1, 4kV Switchgear Relay Settings, Rev. 11
E52A4, Speed-Torque and Current Curves Salt Service Pump Motor, Rev. E0
E7-133, Sh. 1, 480V Load Center Bus B1, B2, and B6 Breaker and Relay Settings, Rev. 16
E808, Blackout Diesel Generator Miscellaneous Schematic Diagram, Rev. 3
E9, Single Line Meter and Relay Diagram, Rev. 62
ISI I23-3, HPCI System Turbine Exhaust System ISI Weld Map, Rev. E2
M1004, Sh. 154, Compressed Air System N2, Rev. 1E3
M100-827-3, Containment Atmospheric Control System Drywell and Torus Purge Supply and Exhaust Piping, Rev. 3
M100C76, Emergency Diesel Fuel Oil Transfer Skid – SBO D/G T160A and B to EDG T-126A and B, Rev. 1
M15, Equipment Location Reactor Building Plan Basement, Rev. E22
M-151, Piping and Mechanical Wall Penetrations, Rev. 10
M15-51, Sh. 1, Diesel Engine Fire Pump Controller, Rev. E0
M-164, Piping and Mechanical Sleeves and Seal Details Penetrations and Blockouts, Rev. 6
M-165, Piping and Mechanical Sleeves and Seal Details Penetrations and Blockouts, Rev. 4
M1F1-2, Functional Control Diagram Standby Liquid Control System, Rev. E4
M1F2-3, Process Diagram Standby Liquid Control System, Rev. E0
M218, Shs. 1 and 2, Fire Protection System P&ID, Revs. 59 and 46
M220, Sh. 3, P&ID Compressed Air System Essential Instrument Air, Rev. 76

M220, Shs 2 and 3, PI&D Compressed Air System Essential Instrument Air, Rev. 32
M223, Diesel Oil Storage and Transfer System P&ID, Rev. 32
M227, PI&D Containment Atmospheric Control System, Sheet 1, Rev. 59
M241, Sh. 1, P&ID Residual Heat Removal System, Rev. 87
M249, Standby Liquid Control System P&ID, Rev. 29
M264, Station Blackout Diesel Generator Set P&ID, Rev. 18
M563, AC Motor Operated Valve Design Basis Review, Rev. 9

Functional, Surveillance and Modification Acceptance Testing

- 2.1.12.2, Station Blackout Diesel Generator Surveillance, performed 8/25/11
- 3.M.3-25.10, Weekly Battery Pilot Cell/Charger Inspection, performed on 8/18/11, 8/25/11, and 8/31/11
- 3.M.3-25.3, Resistance Testing and Torquing of Station Batteries, performed on 12/12/07, 1/30/09, and 4/19/10
- 3.M.3-25.8, A8 Control Power Battery Quarterly Inspection, performed on 2/8/11, 5/3/11, and 8/20/11
- 3.M.3-42, Battery Charger Maintenance, performed on 7/7/10
- 3.M.4-81, HPCI Stop Valve Balance Chamber Adjustment, performed 2/18/10
- 8.C.14, Weekly 125 Vdc and 250 Vdc Pilot Cell Check, performed on 8/18/11, 8/25/11, and 8/31/11
- 8.C.16.1, Battery Cell Check 250V Battery, performed on 5/24/11 and 8/15/11
- 8.C.16.2, 125V 'A' Battery Quarterly Inspection, performed on 2/10/11, 6/13/11, and 8/12/11
- 8.M.2-2.5.3, HPCI Steam Line High Temperature Instrument Calibration, performed on 5/27/03, 5/26/05, 11/20/07, and 11/19/09
- 8.4.1, Standby Liquid Control Pump Quarterly and Biennial Capacity and Flow Rate Test, performed 7/8/10, 5/2/11, and 7/10/11
- 8.4.2.1, Hydrodynamic Test for Measuring Possible Bypass Leakage of SLC Injection Water, performed 4/27/11
- 8.4.6, Manual Initiation Test of the SLC System, performed 4/21/11 and 4/26/11
- 8.5.3.14.1, RBCCW Heat Exchanger Thermal Performance Test, performed 4/18/09
- 8.5.4.1, HPCI System Pump and Valve Quarterly Comprehensive Operability, performed 2/18/10
- 8.9.1, Emergency Diesel Generator and Associated Emergency Bus Surveillance, performed 8/15/11
- 8.9.1.1, Diesel Oil Transfer System Skid-Mounted Valve Operability and Supplemental Pump Testing, performed 7/7/11 and 8/16/11
- 8.9.8.1, 'A' 125 Vdc Battery Acceptance, Performance, or Service Test, performed on 5/3/01, 4/25/03, 5/1/05, 4/15/07, 5/2/09, and 5/5/11
- 8.9.8.3, 250 Vdc Battery Acceptance, Performance, or Service Test, performed on 5/2/01, 5/4/03, 4/29/05, 5/10/07, 5/2/09, and 5/1/11
- 8.9.16.1, Manually Start and Load Blackout Diesel via the Shutdown Transformer, performed 6/2/11
- 8.9.16.2, Manual Start and Loading of Station Blackout Diesel Generator via Safety Bus A5 or A6, performed 4/20/11
- 8.B.1, Fire Pump Test, performed 7/1/09, 1/20/11, 2/18/11, 3/21/11, 4/14/11, 5/20/11, 6/22/11, 7/23/11, 8/23/11, and 9/23/11

A-6

- 8.B.15, Functional Tests of Fire Pumps - P-135, P-140, and P-181, performed 10/6/10 and 8/5/11
- 8.B.15, Attachment 3, Hydroturbine (P-181) Fuel Oil Transfer Pump Functional Test, performed 10/6/10
- 8.C.14, Weekly Pilot Cell, Overall Battery Check, and Battery Charger Test, performed 9/15/11 and 9/23/11
- 8.C.16.5, Diesel Fire Pump Battery Quarterly Inspection/Surveillance, performed 4/12/11 and 7/18/11
- 8.F.4.5, Attachment 1, LS-4535A and LS-4535B Instrument Calibration (Diesel Fire Pump Day Tank), performed 10/28/97
- MSIV AO-203-2B Local Leak Rate Testing History, performed 4/22/09 through 5/6/11

Maintenance Work Orders

51572023	52022354	52313480
51673773	52190881	52325299
51687471	52245410	52330348
51987613	52253939	

Miscellaneous

- 2.1.8.7 Attachment 8, RFO18 Torus External Inspection, performed 4/20/11
- 2.1.8.7 Attachment 9, RFO18 Torus External Inspection, performed 4/21/11
- 3.M.3-61.5, Emergency Diesel Generator Two-Year Overhaul Preventive Maintenance, performed 9/22/09
- 3.M.3-61.6, Blackout Diesel Generator General and Preventive Maintenance, performed 6/2/10
- 3.M.4-9 Attachment 2, Suppression Chamber Inspection, performed 5/7/09 and 5/6/11
- 3.M.4-108, Mechanical Inspection and Preventive Maintenance for Facility Doors, performed 9/23/11
- 3.M.4-123, Diesel Fire Pump (P-140) Engine Maintenance, performed 7/1/09
- 8.E.60, Blackout Diesel Instrumentation, performed 8/30/11
- Alion-Rep-PNS-8268-01, Pilgrim Nuclear Station ECCS Strainer Performance Evaluation, dated 5/25/2011
- Areva NP Inc.51-9160470-000, Pilgrim Drywell and Torus Debris Source Walkdown Report, dated 7/1/11
- EC-29946, Revise Component Classification of Direct Torus Vent Valve SV-2025, Rupture Disc, PSD-8180 And Torus Main Exhaust Isolation Valve AO-5042B, SV-5042B, Rev. 0
- ECR-8234, Contingency Requested For EDG 'B' Exhaust Repair (WO-196547), Rev. 0
- ECR-09414, U-1, Contingency ECR for Inspection of 'A' EDG Exhaust Muffler Drains
- ECR 5000071656, Install a New A8 125 Vdc Battery Charger, Rev. 0
- Equipment Qualification Evaluation Sheet for MO2301-5, dated 7/15/05
- EQDF Ref 77, Limitorque Valve Actuator Qualification for Nuclear Power Station Service, Rev. 0, dated 1/11/80
- EQDF Ref 77A, Clarification of Information Related to the Environmental Qualification of Equipment Qualification Evaluation Sheet for MO1001-28B, dated 2/8/11
- E-536, Environmental Parameters for Use in the Environmental Qualification of Electrical Equipment (Per 10 CFR 50.49), Rev. 11, dated 4/25/05

ENN-DC-126, System Design Basis Review for Primary Containment Atmospheric Control (PCAC) System Valves, Rev. 5
INI-280, Direct Torus Vent Valve AO-5025, Rev. 1, dated 7/17/08
Letter, Boston Edison to Atomic Energy Commission, Internal Flooding, dated 9/1/72
Limitorque Motorized Valve Operators, Rev. 0, dated 9/27/89
MRIR No. 010202, Material Receiving Inspection Report, dated 5/1/01
MR-05108873, Motor Operator Valve Maintenance and Inspection for MO-1301-16, dated 4/26/07
MR-10000865, PSD-48-8180, Remove Rupture Disc, dated 4/12/07
MR-19402464 01, Perform EQ PM and Associated Preventive Maintenance on MO-1201-2, dated 4/3/95
MR-19403016 01, Perform EQ PM and Associated Preventive Maintenance on MO-2301-5, dated 3/30/95
MR-19703060 01, Inspect Motor T-Drains on MOV's (EQ Only) Inside Containment PR97.3485 to Ensure they were Properly Drilled, dated 1/9/99
MR-P9500637 04, Perform EQ PM on MO-1001-26A, dated 11/9/97
MR-P9500738 03, Perform EQ PM on MO-220-2, dated 2/25/97
MR-P9700503, Perform EQ PM on MO-220-1, dated 5/28/99
MPR-2980, Evaluation of Ultra Low Sulfur Diesel Fuel for Use in EDGs, dated 12/4/06
NEDC-31425, Evaluation of ATWS Performance at Pilgrim Nuclear Power Station, September 1989
NRC Generic Letter 85-03, Clarification of Equivalent Control Capacity for Standby Liquid Control Systems, dated 1/28/85
NRC Generic Letter 85-06, Quality Assurance Guidance for ATWS Equipment, dated 4/16/85
NRC Information Notice 91-12, Potential Loss of Net Positive Suction Head (NPSH) of Standby Liquid Control System Pumps, dated 2/15/91
NRC Information Notice 97-21, Availability of Alternate AC Power Source Designed for Station Blackout Event, dated 4/18/97
NRC Information Notice 2001-13, Inadequate Standby Liquid Control System Relief Valve Margin, dated 8/10/01
NRC Information Notice 2011-12, Reactor Trips Resulting from Water Intrusion into Electrical Equipment, dated 6/16/11
NRC Information Notice 2006-01, Torus Cracking in a BWR Mark I Containment, dated 1/12/06
NRC Letter to Boston Edison Company, Issuance of Amendment No. 102 to Facility Operating License No. DPR-35, Pilgrim Nuclear Power Station, dated 8/5/87
NRC Letter to Boston Edison Company, Issuance of Amendment No. 143 to Facility Operating License No. DPR-35, Pilgrim Nuclear Power Station (TAC No. M81897), dated 11/16/92
NRC Letter to Boston Edison Company, Issuance of Amendment No. 169 to Facility Operating License No. DPR-35, Pilgrim Nuclear Power Station (TAC No. M95324), dated 12/27/96
NRC Letter to Boston Edison Company, Supplemental Safety Evaluation (SSE) of the Pilgrim Nuclear Power Station Response to the Station Blackout Rule (TAC No. M68585), dated 1/15/92
NRC Letter to Entergy Nuclear Generation Company, Pilgrim Nuclear Power Station - Issuance of Amendment, RE: Appendix K Measurement Uncertainty Recovery - Power Uprate Request (TAC No. MB5603), dated 5/9/03
NRC Letter to Entergy Nuclear Generation Company, Pilgrim Nuclear Power Station - Issuance of Amendment, RE: Emergency Diesel Fuel (TAC No. MA5392), dated 3/17/00

NRC Regulatory Guide 1.155, Station Blackout, June 1988
NUMARC 87-00, Guidelines and Technical Bases for NUMARC Initiatives Addressing Station Blackout at Light Water Reactors, Rev. 1
NUREG-1032, Evaluation of Station Blackout Accidents at Nuclear Power Plants, June 1988
SAIC-90/1375, Technical Evaluation Report Pilgrim Nuclear Power Station Station Blackout Evaluation, dated 1/14/91
SDBD-11, Design Basis Document for Standby Liquid Control (SLC) System, Rev. 1
SDBD-46E, Design Basis Document for AC Electrical Distribution System (4160VAC and 480VAC), Rev. 1
SDBD-61, Design Basis Document for Emergency Diesel Generator (EDG), Rev. 1
TDBD-105, Design Basis Document for Fire Protection/Appendix R Program, Rev. 1
TDBD-115, Design Basis Document for Station Blackout, Rev. 1
TR-88953-12, MOV Weak Link Analysis for MO-1001-29B, dated 4/29/94
VT-11-07012, Standby Liquid Control System Outside Drywell VT-2 Examination, performed 4/11/07
VT-11-07013, Standby Liquid Control System Inside Drywell VT-2 Examination, performed 4/11/07

Operator Training

JPM-205-11, Nuclear Plant Operator Job Performance Measure - Fire Water Cross-Tie to RHR, Rev. 7
JPM-264-08, Nuclear Plant Operator Job Performance Measure - Perform Diesel Engine Fire Pump Day Tank Fuel Transfer IAW 8.B.1, Rev. 7
JPM-290-02, Nuclear Plant Operator Job Performance Measure - Local Operation of the SBO DG during Station Blackout, Rev. 5
O-RO-02-06-06, Standby Liquid Control Lesson Plan, dated 4/14/11
O-RO-02-09-06, Emergency Diesel Generator System Lesson Plan, dated 6/15/11
O-RO-02-09-11, Station Blackout Diesel Generator Lesson Plan, dated 5/14/10
O-RO-02-10-05, Fire Protection Water System Lesson Plan, dated 2/16/10

Procedures

1.3.135, Control of Doors, Rev. 5
2.1.12.2, Station Blackout Diesel Generator Surveillance, Rev. 24
2.1.15, Daily Surveillance Log, Rev. 210
2.1.26, Inventory of Alternate Shutdown and EOP Support Tools and Materials, Rev. 38
2.1.6, Reactor Scram, Rev. 65
2.2.146, Station Blackout Diesel Generator, Rev. 42
2.2.24, Standby Liquid Control System, Rev. 46
2.2.25, Fire Water Supply System, Rev. 57
2.2.8, Standby AC Power System (Diesel Generators), Rev. 98
2.4.154, Intake Structure Fouling, Rev. 22
2.4.36, Decreasing Condenser Vacuum, Rev. 31
2.4.54, Loss of All Fire Suppression Pumps or Loss of Redundancy in the Fire Water Supply System, Rev. 25
3.M.1-14, General Maintenance Procedure for Heavy Load Handling Operations, Rev. 24

3.M.3-41, Station Transformer Auxiliaries Calibration, Rev. 23
 3.M.3-61.6, Blackout Diesel Generator General and Preventive Maintenance, Rev. 18
 3.M.4-108, Mechanical Inspection and Preventive Maintenance for Facility Doors, Rev. 16
 3.M.4-81, HPCI Stop Valve Balance Chamber Adjustment, Rev. 14
 5.3.20, Alternate Borate Injection, Rev. 25
 5.3.26, RPV Injection During Emergencies, Rev. 26
 5.3.31, Station Blackout, Rev. 15
 5.4.6, Primary Containment Venting and Purging under Emergency Conditions, Rev. 45
 7.1.19, SLC Additions and Sampling, Rev. 46
 7.8.1 Attachment 14, Emergency Diesel Generator and Station Blackout Diesel Jacket Cooling Water Analysis, Rev. 58
 8.5.3.14.1, RBCCW Heat Exchanger Thermal Performance Test, Rev. 4
 8.9.1, Emergency Diesel Generator, Rev. 121
 8.9.1.1, Diesel Oil Transfer System Skid-Mounted Valve Operability and Supplemental Pump Testing, Rev. 17
 8.9.16.1, Manually Start and Load Blackout Diesel via the Shutdown Transformer, Rev. 41
 8.9.16.2, Manual Start and Loading of Station Blackout Diesel Generator via Safety Bus A5 or A6, Rev. 9
 8.Q.3-8.1, Limitorque Type HBC, SB/SMB-0 and Type SMB-00 Valve Operator Maintenance, Rev. 17
 8.Q.3-8.2, Limitorque Type HBC, SB/SMB-0 through SB/SMB-3 Valve Operator Maintenance, Rev. 17
 8.B.1, Fire Pump Test, Rev. 87
 8.B.15, Functional Tests of Fire Pumps - P-135, P-140, and P-181, Rev. 45
 8.C.42, Subcompartment Barrier Control Surveillance, Rev. 23
 8.E.60, Blackout Diesel Instrumentation, Rev. 17
 ARP-3CL-A4, Blackout Diesel Gen Trouble, Rev. 36
 ARP-C3RC-E4, Day Tank Level LO, Rev. 14
 ARP-C3RC-F5, Storage Tank Level LO, Rev. 14
 ARP-C7R, MCR Fire Protection, Rev. 17
 ARP-C20C-A5, Torus Room Drain Sump High Level, Rev. 9
 ARP-C20L-A5, Turbine Building Equipment Drain Sump High Level, Rev. 8
 ARP-C190, Alarm Response Procedure (Blackout Diesel), Rev. 17
 ARP-C904L-A7, Torus Room Trough HI/LO, Rev. 15
 ARP-C904L-F6, RBCCW Pump Area Leakage, Rev. 15
 ARP-C905R, Alarm Response Procedure (Main Control Room Panel 905R), Rev. 25
 EN-DC-150, Condition Monitoring of Maintenance Rule Structures, Rev. 1
 EN-DC-178, System Walkdowns, Rev. 3
 EN-MA-133, Control of Scaffolding, Rev. 7
 EOP-2, RPV Control Failure-To-Scram, Rev. 13
 EOP-4, Figures, Cautions and Icons, Rev. 11
 EOP-26, RPV Flooding Failure-To-Scram, Rev. 7
 EOP-27, Emergency RPV Depressurization Failure-to-Scram, Rev. 4

Vendor Technical Manuals

V-0309, Ingersoll-Rand Pumps, Rev. 54
 V-0350, Standby Liquid Control Pumps, Rev. 16
 V-0368, Fairbanks Morse Pumps, Rev. 10
 V-2078, Diesel Fire Pump Engine, Rev. 0
 V-2083, Diesel Fire Pump Controller, Rev. 0

LIST OF ACRONYMS

AAC	Alternate AC
AC	Alternating Current
ADAMS	Agencywide Documents Access and Management System
AEC	Atomic Energy Commission
AOV	Air Operated Valve
ATWS	Anticipated Transient without Scram
CAP	Corrective Action Program
CCDP	Conditional core Damage Probability
CDBI	Component Design Bases Inspection
CFR	Code of Federal Regulations
CR	Condition Report
DBD	Design Basis Document
DC	Direct Current
DDFP	Diesel-Driven Fire Pump
ECCS	Emergency Core Cooling System
EDG	Emergency Diesel Generator
EOP	Emergency Operating Procedure
EQ	Environmental Qualification
FODT	Fuel Oil Day Tank
FOTP	Fuel Oil Transfer Pump
FOST	Fuel Oil Storage Tank
GL	Generic Letter
GPM	Gallons per Minute
HELB	High Energy Line Break
HP	Horsepower
HPCI	High Pressure Coolant Injection
IMC	Inspection Manual Chapter
IN	Information Notice
IP	Inspection Procedure
IPE	Individual Plant Examination
IST	In-Service Test
KV	Kilo-Volts
LERF	Large Early Release Frequency
LOCA	Loss-of-Coolant Accident
LOOP	Loss-of-Offsite Power
LPCI	Low Pressure Coolant Injection
MCC	Motor Control Center

MOV	Motor Operated Valve
MR	Maintenance Request
MSIV	Main Steam Isolation Valve
NCV	Non-Cited Violation
NLO	Non-Licensed Operator
NPSH	Net Positive Suction Head
NRC	Nuclear Regulatory Commission
OE	Operating Experience
P&ID	Piping and Instrumentation Diagram
PNPS	Pilgrim Nuclear Power Station
PRA	Probabilistic Risk Assessment
RASP	Risk assessment of Operation Events
RAW	Risk Achievement Worth
RB	Reactor Building
RPV	Reactor Pressure Vessel
RBCCW	Reactor Building Closed Cooling Water
RHR	Residual Heat Removal
RRW	Risk Reduction Worth
SBO	Station Blackout
SBODG	Station Blackout Diesel Generator
SDP	Significance Determination Process
SDT	Shutdown Transformer
SLC	Standby Liquid Control
SPAR	Standardized Plant Analysis Risk
SRA	Senior Reactor Analyst
SSC	Structures, Systems, and Components
SSW	Salt Service Water
SUT	Startup Transformer
TOL	Thermal Overload
TS	Technical Specifications
UAT	Unit Auxiliary Transformer
UFSAR	Updated Final Safety Analysis Report
VAC	Volts, Alternating Current
VDC	Volts, Direct Current
WO	Work Order