



**UNITED STATES
NUCLEAR REGULATORY COMMISSION**
REGION II
245 PEACHTREE CENTER AVENUE NE, SUITE 1200
ATLANTA, GEORGIA 30303-1257

February 24, 2011

Mr. Michael J. Annacone
Vice President
Brunswick Steam Electric Plant
P.O. Box 10429
Southport, NC 28461-0429

**SUBJECT: BRUNSWICK STEAM ELECTRIC PLANT - NRC COMPONENT DESIGN
BASES INSPECTION - INSPECTION REPORT 05000325/2010008 AND
05000324/2010008**

Dear Mr. Annacone:

On January 21, 2011, U. S. Nuclear Regulatory Commission (NRC) completed an inspection at your Brunswick Steam Electric Plant. The enclosed inspection report documents the inspection results, which were discussed on February 3, 2011, with you and other members of your staff.

The inspection examined activities conducted under your license as they relate to safety and compliance with the Commission's rules and regulations and with the conditions of your licenses. The team reviewed selected procedures and records, observed activities, and interviewed personnel.

This report documents three NRC-identified findings of very low safety significance (Green), which were determined to involve violations of NRC requirements. The NRC is treating these violations as non-cited violations (NCVs) consistent the NRC Enforcement Policy. If you contest these NCVs, you should provide a response within 30 days of the date of this inspection report, with the basis for your denial, to the Nuclear Regulatory Commission, ATTN.: Document Control Desk, Washington DC 20555-001; with copies to the Regional Administrator Region II; the Director, Office of Enforcement, United States Nuclear Regulatory Commission, Washington, DC 20555-0001; and the NRC Resident Inspector at Hatch. Further, if you disagree with the cross-cutting aspect assigned to any finding in this report, you should provide a response within 30 days of the date of this inspection report, with the basis for your disagreement, to the Regional Administrator, Region II, and the NRC Resident Inspector at Brunswick. The information you provide will be considered in accordance with Inspection Manual Chapter 0305.

In accordance with 10 CFR 2.390 of the NRC's "Rules of Practice," a copy of this letter, its enclosure, and your response (if any) will be available electronically for public inspection in the NRC Public Document Room or from the Publicly Available Records (PARS) component of NRC's document system (ADAMS). ADAMS is accessible from the NRC Web site at

<http://www.nrc.gov/reading-rm/adams.html> (the Public Electronic Reading Room).

Sincerely,

/RA/

Binoy Desai, Chief
Engineering Branch 1
Division of Reactor Safety

Enclosure: Inspection Report 05000324/2010008 and 325/2010008,
w/Attachment: Supplemental Information

Docket No.: 50-325, 50-324
License No.: DPR-71, DPR-62

cc w/encl: (See page 3)

☒ PUBLICLY AVAILABLE ☐ NON-PUBLICLY AVAILABLE ☐ SENSITIVE ☒ NON-SENSITIVE
ADAMS: X ☐ Yes ACCESSION NUMBER: _ML110550744_____ xBD 2/24/11 ☐ SUNSI REVIEW COMPLETE

OFFICE	RII:DRS	RII:DRS	RII:DRS	RII:DRP	RII:DRP	
SIGNATURE	RA	RA	RA	RA	RA	
NAME	DJONES	AALLEN	MASPENARANDA	TLIGHTY	GOTTENBERG	
DATE	2/9 /2011	1/31 /2011	1/29 /2011	1/29 /2011	1/31 /2011	
E-MAIL COPY?	YES NO	YES NO	YES NO	YES NO	YES NO	YES NO
OFFICE	CONTRACTOR	CONTRACTOR	RII:DRP	RII:DRS		
SIGNATURE	RA	RA	RA	RA		
NAME	JNICELY	HCAMPBELL	RMUSSER	BDESAI		
DATE	1/29 /2011	1/30/2011	2/17 /2011	2/ 24 /2011		
E-MAIL COPY?	YES NO	YES NO	YES NO	YES NO	YES NO	YES NO

OFFICIAL RECORD COPY DOCUMENT NAME: S:\DRS\ENG BRANCH 1\BRANCH INSPECTION
FILES\2008-2009-2010 CYCLE EB1 INSPECTION FILES\BRUNSWICK\BRUNSWICK 2010008 CDBI IR_FEB
10.DOCX

cc w/encl:
R. J. Duncan, II
Vice President
Nuclear Operations
Carolina Power & Light Company
Electronic Mail Distribution

William Jefferson, Jr.
Director Site Operations
Brunswick Steam Electric Plant
Electronic Mail Distribution

Edward L. Wills, Jr.
Plant General Manager
Brunswick Steam Electric Plant
Progress Energy Carolinas, Inc.
Electronic Mail Distribution

Christos Kamilaris
Director
Fleet Support Services
Carolina Power & Light Company
Electronic Mail Distribution

Joseph W. Donahue
Vice President
Nuclear Oversight
Carolina Power and Light Company
Electronic Mail Distribution

Brian C. McCabe
Manager, Nuclear Regulatory Affairs
Progress Energy Carolinas, Inc.
Electronic Mail Distribution

Phyllis N. Mentel
Manager, Support Services
Brunswick Steam Electric Plant
Progress Energy Carolinas, Inc.
Electronic Mail Distribution

Michael S. Williams
Manager, Training
Brunswick Steam Electric Plant
Progress Energy Carolinas, Inc.
Electronic Mail Distribution

(Vacant)
Manager
License Renewal
Progress Energy
Electronic Mail Distribution

Annette H. Pope
Supervisor, Licensing/Regulatory Programs
Brunswick Steam Electric Plant
Progress Energy Carolinas, Inc.
Electronic Mail Distribution

Senior Resident Inspector
U.S. Nuclear Regulatory Commission
Brunswick Steam Electric Plant
U.S. NRC
8470 River Road, SE
Southport, NC 28461

John H. O'Neill, Jr.
Shaw, Pittman, Potts & Trowbridge
2300 N. Street, NW
Washington, DC 20037-1128

Peggy Force
Assistant Attorney General
State of North Carolina
P.O. Box 629
Raleigh, NC 27602

Chairman
North Carolina Utilities Commission
Electronic Mail Distribution

Robert P. Gruber
Executive Director
Public Staff - NCUC
4326 Mail Service Center
Raleigh, NC 27699-4326

Brunswick County Board of Commissioners
P.O. Box 249
Bolivia, NC 28422

(cc w/encl cont'd – See page 4)

CP&L

4

(cc w/encl cont'd)

James Ross
Nuclear Energy Institute
Electronic Mail Distribution
Public Service Commission
State of South Carolina
P.O. Box 11649
Columbia, SC 29211

W. Lee Cox, III
Section Chief
Radiation Protection Section
N.C. Department of Environmental
Commerce & Natural Resources
Electronic Mail Distribution

Warren Lee
Emergency Management Director
New Hanover County Department of
Emergency Management
230 Government Center Drive
Suite 115
Wilmington, NC 28403

Letter to Michael J. Annacone from Binoy Desai dated February 24, 2011.

SUBJECT: BRUNSWICK STEAM ELECTRIC PLANT - NRC COMPONENT DESIGN
BASES INSPECTION - INSPECTION REPORT 05000325/2010008 AND
05000324/2010008; PRELIMINARY GREATER THAN GREEN FINDING

Distribution w/encl:

RIDSNRRDIRS

PUBLIC

RidsNrrPMBrunswick Resource

U. S. NUCLEAR REGULATORY COMMISSION

REGION II

Docket Nos.: 50-325, 50-324

License Nos.: DPR-72 & 61

Report Nos.: 05000324/2010008 AND 05000325/2010008

Licensee: Carolina Power & Light Corporation

Facility: Brunswick Steam Electric Plant, Units 1 & 2

Location: Southport, NC

Dates: October 4 – January 21, 2011

Inspectors: D. Jones, Senior Reactor Inspector (Lead)
A. Alen, Reactor Inspector
D. Mas Penaranda, Reactor Inspector
T. Lighty, Project Engineer
G. Ottenberg, Resident Inspector, Oconee
H. Campbell, Contractor
J. Nicely, Contractor

Approved by: Binoy B. Desai, Chief
Engineering Branch 1
Division of Reactor Safety

Enclosure

SUMMARY OF FINDINGS

IR 05000324/2010008 and 05000325/2010008; 10/04/2010 – 01/21/2011; Brunswick Steam Electric Plant; Component Design Bases Inspection.

This inspection was conducted by a team of five NRC inspectors from the Region II office, and two NRC contract inspectors. Three Green non-cited violations (NCV) were identified. The significance of most findings is indicated by their color (Green, White, Yellow, Red) using the NRC Inspection Manual Chapter (IMC) 0609, "Significance Determination Process" (SDP). Findings for which the SDP does not apply may be Green or be assigned a severity level after NRC management review. The NRC's program for overseeing the safe operation of commercial nuclear power reactors is described in NUREG-1649, "Reactor Oversight Process," (ROP) Revision 4, dated December 2006.

A. NRC-Identified and Self-Revealing Findings

Cornerstone: Mitigating Systems

- Green. The team identified a non-cited violation of 10 CFR Part 50, Appendix B, Criterion III, "Design Control," for the licensee's failure to use conservative motor control center (MCC) voltage inputs when calculating motor actuator output torque and control circuit voltages for safety-related motor operator valve (MOV) motors that would be required to operate during design bases events. Specifically, the licensee used steady state MCC voltages instead of more limiting transient voltages that would occur during design bases load sequencing. The licensee entered these issues into their corrective action program as NCRs 427745 and 429541 and performed additional analyses to demonstrate operability of the MOVs.

The licensee's failure to evaluate MOV motor actuator output torque using transient MCC voltages, and the failure to evaluate whether those MOVs would have adequate control power voltage was a performance deficiency. The performance deficiency was more than minor because it is associated with the mitigating systems cornerstone attribute of design control and adversely affected the cornerstone objective to ensure the availability, reliability, and capability of systems that respond to initiating events to prevent undesirable consequences. Specifically, the use of non-conservative voltage inputs for MOV calculations could result in the failure of the components to perform their design bases functions during an event. The inspectors conducted a Phase 1 SDP in accordance with IMC 0609.04, "Initial Screening and Characterization of Findings," and determined the finding to be of very low safety significance (Green) because it was a design deficiency confirmed not to result in the loss of operability or functionality, did not represent the loss of a system function, and did not screen as potentially risk significant due to a seismic, flooding, or severe weather initiating event. The finding directly involved the cross-cutting aspect of procedural compliance and personnel follow procedures within the Work Practices component of the Human Resources area [H.4(b)]. [Section 1R21.2.5]

Enclosure

- Green. The team identified a non-cited violation of 10 CFR 50, Appendix B, Criterion XVI, "Corrective Action," for the licensee's failure to assure that conditions adverse to quality, such as deficiencies, were promptly identified and corrected. Specifically, after identifying that the Unit 1 and 2 isolation override switches associated with the hardened wet well (Torus) vents should have been scoped in the maintenance rule, the licensee failed to ensure the circuitry was monitored for functionality. Because the circuitry was not monitored, a relay in the Unit 1 circuitry degraded unacceptably without the licensee's knowledge. This finding does not present an immediate safety concern because as an immediate corrective action the failed relay in the Unit 1 control circuitry was replaced. The licensee entered the issue into their corrective action program as NCR 428054.

The licensee's failure to identify that the isolation override control switches were not being tested in the manner that they would be operated in the EOPs was a performance deficiency. The performance deficiency was more than minor because it is associated with the mitigating systems cornerstone attribute of equipment performance and adversely affected the cornerstone objective to ensure the availability, reliability, and capability of systems that respond to initiating events to prevent undesirable consequences. Specifically, not testing the isolation override circuitry resulted in a failed component going undetected that adversely impacted the ability to mitigate an event with the hardened wet well vent.

Using Manual Chapter Attachment 0609.04, "Phase 1 – Initial Screening and Characterization of Findings," the inspectors determined the finding required a Phase 2 analysis because the finding represented an actual loss of safety function of non-Technical Specification equipment designated as risk significant for greater than 24 hours. The Phase 2 analysis determined that this finding was potentially greater than green; therefore, a Phase 3 analysis was performed by a regional senior reactor analyst (SRA). The SRA determined the change in risk through use of the plant specific risk model. The function of the wet well vents was modeled, but the model did not include the ability to supply air manually to the air operated valve as a backup to the control room switches. A human reliability analysis was performed, and model adjustments were made so the performance deficiency's impact could be analyzed, given the backup method was available. This backup method's availability resulted in the findings risk increase to be low enough to be considered a Green SDP item. A cross-cutting aspect was not identified because the finding does not represent current performance. [Section 1R21.2.13]

- Green. The team identified a non-cited violation of Technical Specification (TS) 5.4.1, Procedures, for the licensee's failure to maintain adequate abnormal operating procedures (AOP) for opening a service water cross-tie valve during a loss of offsite power (LOOP) event. The valve would not open against system differential pressure (dp) and the licensee's corrective actions did not address the valve's manipulation in AOPs. The licensee entered the issue into their corrective action program as NCR 428809.

After discovering the difficulty of opening the service water cross-tie valves against a maximum differential pressure, the licensee's failure to provide appropriate procedural guidance to assure the operation of the valves during a LOOP event was a performance deficiency. The performance deficiency was more than minor because it is associated with the mitigating systems cornerstone attribute of equipment performance and adversely affected the cornerstone objective to ensure the availability, reliability, and capability of systems that respond to initiating events to prevent undesirable consequences because the SW-V146 valve would not open against a system pressure of 75 psid; and, if this condition was left uncorrected, the ability to complete required operator actions in procedures 0AOP18.0 and 0AOP36.1 during a LOOP would be adversely affected. Using Manual Chapter Attachment 0609.04, "Phase 1 – Initial Screening and Characterization of Findings," the inspectors determined the finding required a Phase 2 analysis because the finding represented an actual loss of safety function of non-Technical Specification equipment designated as risk significant for greater than 24 hours. The Phase 2 analysis determined that this finding was potentially greater than green; therefore, a Phase 3 analysis was performed by a regional senior reactor analyst (SRA). The SRA determined the combined risk associated with the valve's function to provide alternate flow to safety-related heat exchangers was very low. In addition, there was a good chance of operator recovery due to the long time period that was available before manipulation of the valve was required. These factors resulted in a risk value corresponding to a Green finding. The finding directly involved the cross-cutting aspect of thoroughness of evaluation within the Corrective Action Program component of the Problem Identification and Resolution area [P.1(c)]. [Section 1R21.3]

B. Licensee-Identified Violations

None

REPORT DETAILS

1. REACTOR SAFETY

Cornerstones: Initiating Events, Mitigating Systems, Barrier Integrity

1R21 Component Design Bases Inspection (71111.21)

.1 Inspection Sample Selection Process

The team selected risk significant components and operator actions for review using information contained in the licensee's Probabilistic Risk Assessment (PRA). In general, this included components and operator actions that had a risk achievement worth factor greater than 1.3 or Birnbaum value greater than 1×10^{-6} . The sample included seventeen components, three operator actions, and four operating experience (OE) items.

The team performed a margin assessment and a detailed review of the selected risk-significant components to verify that the design bases had been correctly implemented and maintained. This design margin assessment considered original design issues, margin reductions due to modifications, or margin reductions identified as a result of material condition issues. Equipment reliability issues were also considered in the selection of components for a detailed review. These reliability issues included items related to failed performance test results, significant corrective action, repeated maintenance, maintenance rule status, Regulatory Issue Summary (RIS) 05-020 (formerly Generic Letter (GL) 91-18) conditions, NRC resident inspector input of problem equipment, System Health Reports, industry operating experience, and licensee problem equipment lists. Consideration was also given to the uniqueness and complexity of the design, operating experience, and the available defense-in-depth margins. An overall summary of the reviews performed and the specific inspection findings identified is included in the following sections of the report.

.2 Results of Detailed Reviews

.2.1 Condensate Storage Tank (CST) Level Switches

a. Inspection Scope

The team reviewed Units 1 and 2 system flow diagrams, instrumentation and control (I&C) drawings, elementary and schematic diagrams, instrument setpoint and uncertainty calculations, as well as calibration procedures and calibration test records to verify that the I&C for the CST level switches were in accordance with design bases documents. Also, the team reviewed engineering change (EC) 66710 to verify proper replacement of the CST level switches. The last two completed calibration test records were reviewed to confirm that instrument setpoints were consistent with setpoint calculations. The team also performed field walkdowns of the CST level switches to observe the existing conditions and configurations. In addition, the team reviewed a sample of condition reports to confirm that the licensee adequately identified and corrected adverse conditions.

Enclosure

b. Findings

No findings were identified.

.2.2 Reactor Core Isolation Cooling (RCIC) Low Pressure Switch (Suction Pressure Trip Time Delay)

a. Inspection Scope

The team reviewed the Units 1 and 2 system flow diagrams, I&C drawings, elementary and schematic diagrams, instrument setpoint and uncertainty calculations, as well as calibration procedures and test records to verify that the instrumentation and controls for the RCIC low pressure switches were in accordance with design bases documents. The team also reviewed EC 67305 to verify proper installation of RCIC Pump Trip Time Delay Relay. For the RCIC low pressure switch, the team reviewed documentation of completed surveillance tests to verify that equipment performance was appropriately monitored and maintained consistent with the design and licensing basis. The team performed field walkdowns of the switches to observe the existing conditions. In addition, the team reviewed a sample of condition reports to confirm that the licensee adequately identified and corrected adverse conditions.

b. Findings

No findings were identified.

.2.3 Shutdown Cooling Inboard Suction Valve (E11-F009)

a. Inspection Scope

The team reviewed the Units 1 and 2 residual heat removal (RHR) shutdown cooling inboard suction valves, E11-F009 to verify they were capable of performing their design bases function. The team reviewed the licensee's calculations of operational margin and verified important inputs into the calculations were sufficiently conservative. The team also verified that the in-field setup of switch settings for the valve actuators were within the setup window assumed in design margin calculations, and verified that test equipment accuracies were considered. Modifications to the actuators were reviewed to verify the adequacy of the design changes. The maintenance history of the valves and actuators and system health reports were also reviewed to examine mechanical condition of the components. Local leak rate testing results were reviewed to verify that the valves were meeting containment isolation leakage assumptions. The team reviewed calculations for degraded voltage at the motor operated valve (MOV) terminals to ensure that worst-case voltage was used in calculating available motor output torque when determining margin. The team reviewed calculations that establish control circuit voltage drop, short circuit, and protection/coordination including thermal overload sizing and testing to verify the capability of the valve to operate during design bases events.

b. Findings

No findings were identified.

.2.4 2C Conventional Service Water (CSW) Pump

a. Inspection Scope

The team reviewed the Final Safety Analysis Report (FSAR), Technical Specification (TS), design bases documents (DBD), applicable plant calculations, and drawings to identify the design bases requirements of the CSW pumps. The team examined system health reports, records of surveillance testing and maintenance activities, and applicable corrective actions to verify that potential degradation was being monitored, prevented and/or corrected. After discussion with the system engineers, the team performed a walkdown of the pump area to examine the visible material condition of the pump, and to verify that the installation was consistent with design documentation. The team reviewed hydraulic calculations to verify that the potential pump degradation assumed in the in-service testing (IST) surveillances would not prevent pump from performing its safety-related function and that design flow and pressure requirements were correctly translated into IST acceptance criteria. The team reviewed documentation that identified features of the system differential pressure flow elements, to ensure the original design requirements had been properly incorporated into plant calibration procedures. The team also reviewed the hydraulic calculations to verify that runout flow, net positive suction head (NPSH) and vortex calculations for the pump were acceptable. The team reviewed calculations that establish voltage drop, protection and coordination, motor brake horse power (BHP) requirements, and short circuit for the motor power supply and feeder cable to verify that adequate voltage was available to operate the CSW pump motor.

b. Findings

No findings were identified.

.2.5 RHR Torus Discharge Isolation Valve (2-E11-F028A/B)

a. Inspection Scope

The team reviewed the FSAR, TS, applicable plant calculations, and drawings to identify the design bases requirements of valves 2-E11-F028A and 2-E11-F028B. The team reviewed engineering changes and associated valve modifications to determine the impact of the changes on the valve's function. The team examined vendor documentation, system health reports, maintenance rule scoping and failure information, records of surveillance testing, maintenance activities, and applicable corrective actions to verify that potential degradation was being monitored and prevented or corrected. The team also performed several interviews with plant personnel to discuss the history of valve testing, maintenance, and details of the corrective actions that had been completed. The team also verified that the highest differential pressure was used to determine the maximum valve opening and/or closing requirements to ensure that the valve would perform its intended safety-related design basis function. The team reviewed testing procedures and diagnostic valve test results to verify the MOV was tested in a manner that would detect a malfunctioning valve. The team reviewed vendor recommendations for preventative maintenance and operation to verify that the maintenance practices ensure that design bases requirements are continually met. The team also conducted a field walkdown of the valves to verify that the installed

configuration is consistent with the design bases and plant drawings. The team reviewed calculations for degraded voltage at the MOV terminals to ensure worst-case voltage was used in calculating available motor output torque when determining margin. The team reviewed calculations that establish control circuit voltage drop, short circuit, and protection/coordination including thermal overload sizing and testing to verify the capability of the valve to operate during design bases events.

b. Findings

Introduction: An NRC identified Green non-cited violation (NCV) of 10 CFR Part 50, Appendix B, Criterion III, "Design Control," was identified for the licensee's failure to use conservative motor control center (MCC) voltage inputs when calculating motor actuator output torque and control circuit voltages for safety-related motor operated valve (MOV) motors that would be required to operate during design bases events. Specifically, the licensee used steady state MCC voltages instead of more limiting transient voltages that would occur during design bases load sequencing. There were approximately 90 valves that were affected.

Description: The team determined that the licensee did not use transient MCC voltages that would occur during design bases load sequencing to evaluate MOV motor actuator output torque. Further, the licensee did not evaluate whether these MOVs would have adequate control power voltage to actuate when they were required to operate.

Brunswick's mechanical analysis and calculations for safety-related MOVs are performed in accordance with Nuclear Generation Group Standard Procedure EGR-NGGC-0203, "MOV Performance Prediction, Actuator Settings, & Diagnostic Test Data Reconciliation," Rev 15, which states that minimum available motor torque (MAMTR) is calculated in accordance with Procedure EGR-NGGC-0101 "Electrical Calculation of Motor Output Torque for AC/DC MOVs," Rev 10. Procedure EGR-NGGC-0101, states: "For calculation of MAMTR, the minimum available MCC source voltage for the scenario under consideration must be used. As a first approach, the Minimum Transient Criteria Voltage for the applicable source should be used. Depending on the specific operating scenario/power source, it may also be possible to justify the use of other voltages in calculating minimum available motor output torque. A justification for the use of minimum MCC source voltages not based on the Minimum Transient Criteria Voltage must be provided."

The team noted that Calculation BNP-MECH-E11-F028A-B, "Mechanical Analysis & Calculation for 1/2 E11-F028A/B" which was revised on March 29, 2010, calculated the minimum motor torque values using MCC minimum steady state criteria voltages instead of the more limiting MCC transient voltages for MOVs 1/2-E11-F0028A&B; and, that the licensee failed to provide a justification as required by Procedure EGR-NGGC-0101. The team also noted that the licensee had a draft "Evaluation of Electrical Transients," (developed circa 2006) that determined which MOV's were subject to electrical bus transients and evaluated the impacts/consequences of these transients on the affected MOVs.

Based on the lack of a justification for using steady-state voltages in the approved calculation, and the unapproved evaluation that assessed transient voltages, the licensee

Enclosure

revised the draft "Evaluation of Electrical Transients," and issued it as Attachment 4, "Evaluation of Electrical Transients" to Calculation 0BNP-TR-006, "MOV Design Basis Info – GL89-10 & GL96-05, Rev 3. The revision affected 90 MOVs that actuate during bus transients or are already stroking when a transient occurs. As a result of the revision, many of these MOVs lost available margin because use of the transient MCC voltages resulted in less available motor output torque. For example, margin was reduced from 303 ft-lbs to 4 ft-lbs for valve MOV 2-E11-F016A; and margin was reduced from 165 ft-lbs to 9 ft-lbs for valve MOV 2-E11-F028B. For valve MOV-2-E11-F028B, it was necessary for the licensee to use as-tested stem factors to recover from a margin of -10 ft-lbs.

Additionally, the licensee failed to evaluate whether the 90 MOVs had adequate control power voltage to actuate the MOVs during the period they are required to operate during a design bases event. Calculation, BNP-E-1.012, "Safety-Related AC Control Loop Voltage Analysis," Rev. 6 used steady-state post-event MCC voltages to evaluate the control circuit voltage drop for the MOVs. The use of steady-state voltages instead of transient voltages predicted higher control circuit voltages than would actually exist. The licensee reviewed the issue during the inspection and determined that 14 MOVs would not have adequate control voltage to actuate the MOVs at the receipt of their starting signal. Inadequate control voltage would result in the operation of the MOVs being delayed until the motor starting transient is completed and steady state voltages are restored at the MCCs. The licensee performed an evaluation and determined that the delayed stroking of these valves would not adversely impact the mitigation of design bases accidents. The licensee initiated nuclear condition reports (NCR) 427745 and 429541 to address these issues.

Analysis: The team determined that that the licensee's failure to comply with the provisions of Nuclear Generation Group Standard Procedure EGR-NGGC-0203, "MOV Performance Prediction, Actuator Settings, & Diagnostic Test Data Reconciliation," Rev 15, which resulted in inadequate evaluation of MOV motor actuator output torque; and the failure to evaluate whether those MOVs would have adequate control power voltage was a performance deficiency. The performance deficiency was more than minor because it was similar to Inspection Manual Chapter (IMC) 0612, "Power Reactor Inspection Reports," Appendix E, "Examples of Minor Issues", Example 3j, which states that if *"the engineering calculation error resulted in a condition where there was a reasonable doubt on the operability of a system"* the performance deficiency is not minor; and because the performance deficiency adversely affected the mitigating systems cornerstone attribute of design control and adversely affected the cornerstone objective to ensure the availability, reliability and capability of systems that respond to initiating events to prevent undesirable consequences. Specifically, the use of non-conservative voltage inputs for MOV calculations could result in the failure of the components to perform their design bases functions during an event. In accordance with NRC IMC 0609.04, "Initial Screening and Characterization of Findings", the inspectors conducted a Phase 1 Significance Determination Process (SDP) screening and determined the finding to be of very low safety significance (Green) because it was a design deficiency confirmed not to result in the loss of operability or functionality, did not represent the loss of a system safety function and did not screen as potentially risk significant due to a seismic, flooding, or severe weather initiating event. By the end of the inspection, the licensee was able to demonstrate operability of the MOVs through additional analyses.

Enclosure

The finding involved the cross-cutting aspect of procedural compliance and personnel follow procedures within the Work Practices component of the Human Resources area because the licensee's staff failed to follow procedural guidance for using transient voltages instead of steady state voltages. [H.4(b)]

Enforcement: 10 CFR Part 50, Appendix B, Criterion III, "Design Control" requires, in part, that design control measures provide for verifying or checking the adequacy of design. Contrary to the above, the licensee failed to verify that design control measures were properly implemented when evaluating the adequacy of electrical power for MOV operation during design bases events. Specifically, the licensee failed to verify that transient voltages were analyzed as required by Procedures EGR-NGGC-0203, and EGR-NGGC-0101 during the revision of Calculation BNP-MECH-E11-F028A-B that was approved on March 29, 2010. Because this finding is of very low safety significance and because it was entered into the licensee's corrective action program as NCRs 427745 and 429541, this violation is being treated as an NCV, consistent with the NRC Enforcement Policy: NCV 05000325/2010008-01 and 05000324/2010008-01, "Failure to Analyze MOV Operation with Transient Voltages."

.2.6 Low Service Water Pressure Switch (1-SW-PS-129)

a. Inspection Scope

The team reviewed Units 1 and 2 system flow diagrams, I&C drawings, elementary and schematic diagrams, instrument setpoint and uncertainty calculations, as well as calibration procedures and calibration test records to verify that the instrumentation and controls for the low service water pressure switch was in accordance with design bases documents. The last two completed calibration test records were reviewed to confirm that instrument setpoints were consistent with setpoint calculations. The team reviewed documentation of completed surveillance tests to verify that equipment performance was appropriately monitored and maintained consistent with the design and licensing bases. The team performed field walkdowns of the switches to observe the existing conditions. In addition, the team reviewed a sample of condition reports to confirm that the licensee adequately identified and corrected adverse conditions.

b. Findings

No findings were identified.

.2.7 4.16 kV Bus E1 Cross Tie Breaker (AG0)

a. Inspection Scope

The team reviewed the system DBD, related design bases support documentation, and operational requirements to identify the design bases requirements of the 4.16 kV bus E1 cross tie breaker. The team reviewed applicable plant operating procedures to ensure that risk significant functions could be performed. Coordination and short circuit calculations were reviewed along with maintenance and testing procedures to verify that design bases and design assumptions had been appropriately translated into calculations and procedures. The team reviewed periodic maintenance and testing practices to

ensure the equipment was maintained in accordance with industry practices. System health reports, component maintenance history and licensee corrective action program reports were reviewed to verify that potential degradation was monitored or prevented and that component replacement was consistent with in service/equipment qualification life. The team also performed a visual non-intrusive inspection to assess installation, configuration, observable material condition, and potential vulnerability to hazards.

b. Findings

No findings were identified.

2.8 Unit Substation Bus E7 K Line Breakers

a. Inspection Scope

The team reviewed the system DBD, related design bases support documentation, and operational requirements to identify the design bases requirements of the K-Line breakers associated with the 480V unit substation bus E7. Coordination and short circuit calculations were reviewed along with maintenance and testing procedures to verify that design bases and design assumptions had been appropriately translated into calculations and procedures. The team reviewed periodic maintenance and testing practices to ensure the equipment was maintained in accordance with industry practices. The associated 125Vdc voltage calculations were reviewed to verify that adequate voltage would be available for the breaker open/close coils and spring charging motors. System health reports, component maintenance history and licensee corrective action program reports were reviewed to verify that potential degradation was monitored or prevented and that component replacement was consistent with service/equipment qualification life. The team performed a visual non-intrusive inspection of observable portions of the K-Line breakers to assess installation, configuration, observable material condition, and potential vulnerability to hazards.

b. Findings

No findings were identified.

2.9 2C RHR Service Water (SW) Booster Pump

a. Inspection Scope

The team reviewed the FSAR, TS, DBD, and plant drawings to identify the design bases requirements of the 2C RHR SW booster pump. The team examined system health reports, records of surveillance testing and maintenance activities, and applicable corrective actions to verify that potential degradation was being monitored, prevented and/or corrected. After discussion with the SW and RHR system engineers, the team performed a walkdown of the pump area to examine the visible material condition of the pump. The team reviewed hydraulic calculations to verify that the potential pump degradation assumed in the IST surveillances would not prevent the pump from performing its safety-related function and that design flow and pressure requirements were correctly translated into IST acceptance criteria. The team reviewed

documentation that identified features of the system differential pressure flow elements, to ensure the original design requirements had been properly incorporated into plant calibration procedures. The team reviewed calculations that establish voltage drop, protection and coordination, motor BHP requirements, and short circuit for the motor power supply and feeder cable to verify that adequate voltage was available to operate the motor.

b. Findings

No findings were identified.

.2.10 2C RHR Pump Motor Breaker

a. Inspection Scope:

The team reviewed the system DBD, related design bases support documentation, and operational requirements to identify the design bases requirements for the 4kV breakers associated with the 2C RHR pump motor breaker. Coordination and short circuit calculations were reviewed along with maintenance and testing procedures to verify that design bases and design assumptions had been appropriately translated into design calculations and procedures. The team reviewed periodic maintenance and testing practices to ensure the equipment is maintained in accordance with industry practices. The associated breaker closure and opening control logic diagrams and the 125Vdc voltage calculations were reviewed to verify that adequate voltage would be available for the breaker open/close coils and spring charging motors under accident/event conditions. System health reports, component maintenance history and licensee corrective action program reports were reviewed to verify that potential degradation was monitored or prevented and the component replacement was consistent with in service/equipment qualification life. The team performed a visual non intrusive inspection of observable portions of the pump's motor breaker to assess installation, configuration, observable material condition, and potential vulnerability to hazards.

b. Findings

No findings were identified.

.2.11 Core Spray (CS) Pump 2A

a. Inspection Scope

The team reviewed the FSAR, TS, applicable plant calculations, and drawings to identify the design bases requirements of the 2A CS pump. The team also reviewed operating procedures to verify correct implementation of design bases. The team examined vendor documentation, system health reports, records of surveillance testing and maintenance activities, and applicable corrective actions to verify that potential degradation was being monitored and prevented or corrected. The team inspected Unit 2 CS rooms to examine internal flooding potential. The team reviewed hydraulic calculations to verify that the pump degradation assumed in the IST surveillances would not prevent the pump from performing its safety-related function and that design flow and pressure requirements

were correctly translated into IST acceptance criteria. The team reviewed the pump's NPSH design and vortexing calculations for both suppression pool and condensate storage tank water supplies to verify the pumps would have adequate suction head and not ingest air under accident conditions. The team also performed a walkdown to assess visible material condition and verify that the installation and system configuration was consistent with design documentation. The team also performed interviews with plant personnel to discuss the condition of the pump. The team reviewed calculations that establish voltage drop, protection and coordination, motor BHP requirements, and short circuit for the motor power supply and feeder cable to verify that adequate voltage was available to operate the motor.

b. Findings

No findings were identified.

.2.12 4kV Bus E3

a. Inspection Scope

The team inspected the 4kV bus to verify it would operate during design basis events. System health reports, component maintenance history and licensee corrective action program reports were reviewed to verify that potential degradation was monitored or prevented. The team reviewed selected calculations for electrical distribution system load flow/voltage drop, degraded voltage protection, short-circuit, and electrical protection and coordination. This review was conducted to assess the adequacy and appropriateness of design assumptions, and to verify that bus capacity was not exceeded and bus voltages remained above minimum acceptable values under design bases conditions. Additionally, the switchgear's protective device settings and breaker ratings were reviewed to ensure that selective coordination was adequate for protection of connected equipment during worst-case, short-circuit conditions. The team evaluated selected portions of the licensee response to NRC GL 2006-02, "Grid Reliability and the Impact on Plant Risk and the Operability of Offsite Power," dated February 1, 2006. The station's interface and coordination with the transmission system operator for plant voltage requirements and notification setpoints were reviewed. The team verified the adequacy of the degraded and loss of voltage relay protection schemes and bus transfer schemes between offsite power supplies and the associated emergency diesel generators. To determine if breakers were maintained in accordance with industry and vendor recommendations, the team reviewed the preventive maintenance inspection and testing procedures. The team reviewed selected industry OE and associated plant actions to ensure that applicable insights from OE have been applied. The 125Vdc voltage calculations were reviewed to determine if adequate voltage would be available for the breaker open/close coils and spring charging motors during design bases events. And, the team performed a visual non-intrusive inspection of 4kV bus E3 to assess the installation configuration, material condition, and potential vulnerability to hazards.

b. Findings

No findings were identified.

.2.13 Unit 2 Torus Purge Exhaust Valve, 2CAC-V7-AO

a. Inspection Scope

For the wet well (Torus) vent valves, the team reviewed testing documentation involving the containment isolation override switches used to initiate the isolation override circuitry described in the plant's FSAR. The team also reviewed the use of these switches in the emergency operating procedures (EOPs) and monitoring under the maintenance rule, 10 CFR 50.65. The team also reviewed the sizing assumptions for the backup nitrogen system, as well as the accumulator, and its ability to support the component function of reopening wet well (Torus) vent valve 2CAC-V7-AO following containment isolation.

b. Findings

Introduction: The team identified an NRC identified Apparent Violation (AV) of 10 CFR 50, Appendix B, Criterion XVI, "Corrective Action," for the licensee's failure to assure that conditions adverse to quality, such as deficiencies, were promptly identified and corrected. Specifically, after identifying that the Unit 1 and 2 isolation override switches associated with the hardened wet well vents should have been scoped in the maintenance rule, the licensee failed to ensure the circuitry was monitored for functionality. Because the circuitry was not adequately monitored, a relay in the Unit 1 circuitry degraded unacceptably without the licensee's knowledge causing the valve to not be available to perform its intended function. This finding does not present an immediate safety concern because the failed relay in the Unit 1 control circuitry was replaced and the valve's functionality restored.

Description: On November 15, 2005, the licensee initiated action request (AR) 176181 in response to an NRC inspection which identified that some components explicitly used in the emergency operating procedures (EOPs) did not have measures in place to monitor for effective maintenance as required by the maintenance rule. In response to this condition adverse to quality, the licensee initiated corrective actions including, but not limited to: 1) created a list of components explicitly identified in EOPs, 2) identified preventive maintenance and testing activities for those components, and 3) determined required action for components explicitly identified in EOPs without adequate preventive maintenance and testing activities.

The licensee's corrective actions for AR 176181 incorrectly determined that containment atmospheric control (CAC) isolation override switches and the associated control circuitry for valves 1(2)CAC-V7-AO were being monitored by maintenance surveillance tests 1(2)MST-RPS26Q, RPS High Drywell Pressure Trip Unit Channel Calibration and 1(2)MST-RPS26R, RPS High Drywell Pressure Instrumentation Channel Calibration. The existing control switches were utilized during the tests. However, the switches are a three position switch (off-neutral-override) and the override position was never selected during the test procedure. As a result, the isolation override circuitry, including its relays, were not being functionally tested as they would be used in the EOPs nor were they monitored for reliability. The isolation override control switches allow the 1(2)CAC-V7-AO valves to be reopened following a containment isolation signal by manually overriding the automatic closure signal, allowing for post loss of coolant accident (LOCA) venting of the suppression pool airspace via the hardened wet well vent. The vent's

basic function is for venting excess containment pressure resulting from steam generation in the suppression pool during a loss of decay heat removal sequence. The path provides a method to prevent exceeding the primary containment pressure limit of 70 psig. After venting, the probabilistic safety analysis credits the use of the low pressure coolant injection (LPCI) and core spray (CS) systems.

The failure to identify and correct this condition adverse to quality was entered into the licensee's corrective action program as nuclear condition report (NCR) 428054, "CAC Override Switches Function Not Tested in Override." The licensee performed an extent of condition review that identified 4 isolation override switches associated with 14 valves on each unit that required testing. The testing in January 2011 revealed the failure of a Unit 1 relay (3-12) which adversely affected the override capability associated with Unit 1 valve CAC-V7-AO.

Analysis: The licensee's failure to comply with licensee initiated corrective actions to establish adequate maintenance surveillance tests to ensure that the isolation override control switches were being tested in the manner that they would be operated in the EOPs, which resulted in the override capability of safety-related valves being adversely affected, was a performance deficiency. The performance deficiency was more than minor because it is associated with the mitigating systems cornerstone attribute of equipment performance and adversely affected the cornerstone objective to ensure the availability, reliability, and capability of systems that respond to initiating events to prevent undesirable consequences. Specifically, not testing the isolation override circuitry resulted in a failed Unit 1 component going undetected and adversely impacted the ability to mitigate an event with the hardened wet well (Torus) vent. Using Manual Chapter Attachment 0609.04, "Phase 1 – Initial Screening and Characterization of Findings," the inspectors determined the finding required a Phase 2 analysis because the finding represented an actual loss of safety function of non-Technical Specification equipment designated as risk significant for greater than 24 hours. The Phase 2 analysis determined that this finding was potentially greater than green; therefore, a Phase 3 analysis was performed by a regional senior reactor analyst (SRA). The SRA determined the change in risk through use of the plant specific risk model. The function of the wet well vents was modeled, but the model did not include the ability to supply air manually to the air operated valve as a backup to the control room switches. A human reliability analysis was performed, and model adjustments were made so the performance deficiency's impact could be analyzed, given the backup method was available. This backup method's availability resulted in the findings risk increase to be low enough to be considered a Green SDP item. A cross-cutting aspect was not identified because the finding does not represent current performance.

Enforcement: 10 CFR 50, Appendix B, Criterion XVI, "Corrective Action," required in part, that conditions adverse to quality, such as deficiencies, are promptly identified and corrected. Contrary to the above, a condition adverse to quality was not promptly identified and corrected. Specifically, on October 19, 2010, it was identified that the licensee had not taken appropriate corrective actions in response to AR 176181, written on November 15, 2005, which identified that some components used in the EOPs were not being tested or otherwise monitored for effectiveness of maintenance. Specifically, the licensee failed to identify that the Units 1 and 2 isolation override control switches and associated circuitry for CAC-V7-AO valves were not being functionally tested.

Enclosure

Subsequent testing in January 2011 determined that the override capability of the Unit 1 valve was adversely affected by a failed relay. Because this finding is of very low safety significance and because it was entered into the licensee's corrective action program as NCR 428054, this violation is being treated as an NCV, consistent with the NRC Enforcement Policy: NCV 05000325/2010008-02 and 05000324/2010008-02, "Failure to Promptly Identify and Correct Isolation Override Circuitry Testing Deficiencies."

.2.14 RHR Pump 2C

a. Inspection Scope

The team reviewed the FSAR, TS, DBD, System Description, applicable plant calculations, and drawings to identify the design bases requirements of the 2C RHR/Low Pressure Coolant Injection (LPCI) pump. The team examined system health reports, records of surveillance testing and maintenance activities, and applicable corrective actions to verify that potential degradation was being monitored, prevented and/or corrected. After discussion with the system engineers, the team performed a walkdown of the RHR Loop 2A area to examine the visible material condition of the pump, and to verify that the installation was consistent with design documentation. The team reviewed hydraulic calculations to verify that the potential pump degradation assumed in the IST surveillances would not prevent the RHR pump from performing its safety-related function and that design flow and pressure requirements were correctly translated into IST acceptance criteria. The team reviewed documentation that identified features of the system differential pressure flow elements, to ensure that the original design requirements had been properly incorporated into plant calibration procedures. The team also reviewed the hydraulic calculations to verify that runout flow, NPSH and vortex calculations for the pump were acceptable, and in conformance with pump vendor requirements. The team reviewed documentation, calculations, operating procedure cautions, and testing results to ensure that pump minimum flow concerns identified in NRC Bulletin 88-04, Potential Safety-Related Pump Loss had been adequately addressed. The team reviewed calculations that establish voltage drop, protection and coordination, motor BHP requirements, and short circuit for the motor power supply and feeder cable to verify that adequate voltage was available to operate the motor.

b. Findings

No findings were identified.

.2.15 RCIC Turbine Exhaust Vacuum Breaker Valves (E51-F063 and E51-F064)

a. Inspection Scope

The team reviewed the RCIC turbine exhaust vacuum breaker valves, E51-F063 and E51-F064, to verify that they were capable of performing their design basis requirements. The team reviewed test procedures involving the valves to verify the ability of the valves to perform their design function was being adequately demonstrated. Modifications to the valves and adjacent piping were also reviewed to ensure that modifications did not have a negative impact on the performance of the valves. Additionally, the team reviewed the timing of the RCIC turbine trip valves relative to the

timing of the exhaust vacuum breaker line containment isolation valves, E51-F062 and E51-F066, to verify the sequence of valve closure did not negatively impact the ability of the vacuum breakers to prevent waterhammer events following RCIC turbine isolation.

b. Findings

No findings were identified.

.2.16 RCIC CST Suction Valves (1(2)-E51-F010)

a. Inspection Scope

The team reviewed the Units 1 and 2 RCIC CST Suction Valves, E51-F010 to verify they were capable of performing their design basis function. The team reviewed the licensee's calculations of operational margin and verified important inputs into the calculations were sufficiently conservative. The team also verified the in-field setup of switch settings for the valve actuators were within the setup window assumed in design margin calculations, and verified that test equipment accuracies were considered. The team verified appropriate assumptions were used relative to the direct current (DC) energy source for the motor operators such that the worst case voltage was used as an assumption for available motor output torque when determining margin. IST of the valves was reviewed to verify the performance of the valves was being trended such that degradation of the valves would be identified before performance requirements were exceeded.

b. Findings

No findings were identified.

.2.17 EDG Auxiliaries - Air Start System

a. Inspection Scope

The team reviewed the FSAR, TS, applicable plant calculations, and drawings to identify the design bases requirements and operational requirements for the emergency diesel generator air start system. Calculations supporting the installed system capability were reviewed to verify that design bases and assumptions were appropriately translated and that conclusions supported overall system capability. The team performed a field walkdown to assess visible material condition and verify that the installation and system configuration was consistent with design bases and plant drawings. Control panel indicators were observed and operating procedures reviewed to verify that component operation and alignments were consistent with design and licensing basis assumptions.

b. Findings

No findings were identified.

.3 Review of Low Margin Operator Actions

a. Inspection Scope

The team performed a margin assessment and detailed review of the following three risk-significant and time-critical operator actions. Where possible, margins were determined by the review of the assumed design basis and UFSAR response times, and performance times documented by job performance measures (JPMs). The team performed an assessment of the EOPs, abnormal operating procedures (AOPs), annunciator response procedures (ARPs), and other operations procedures to determine the adequacy of the procedures and availability of equipment required to complete the actions. Operator actions were observed on the plant simulator and during plant walk downs as appropriate.

- Operator Action to crosstie Conventional Service Water (CSW) to nuclear service water (NSW) on loss of offsite power (LOOP)
- Operator Action to initiate control rod drive (CRD) pump injection due to late injection of RCIC and high pressure coolant injection (HPCI)
- Operator Action to align the condensate system for low pressure injection

b. Findings

Introduction: An NRC-identified Green non-cited violation (NCV) of Technical Specification (TS) 5.4.1, Procedures, was identified for failure to maintain adequate abnormal operating procedures (AOP) for opening a service water cross tie valve during a loss of offsite power (LOOP) event. The valve would not open against system differential pressure (dp) and the licensee's corrective actions did not address the valve's manipulation in AOPs.

Description: Conventional Service Water (CSW) supply to the reactor building closed cooling water (RBCCW) is provided through crosstie valve 1(2)-SW-V146 which is a manual valve that is opened during a LOOP or loss of nuclear service water (NSW) event to supply cooling to RBCCW heat exchangers (HX). The HXs supply cooling water to the drywell coolers, which maintain the drywell less than 150°F as required by TS. The RBCCW HXs also supply cooling water to control rod drive (CRD) pumps, and the reactor water cleanup system. Additionally, the crosstie valve is used to provide an alternate supply to the residual heat removal HXs.

The team reviewed nuclear condition report (NCR) 245829 which documented an event when two auxiliary operators could not get service water valve 1-SW-V146 open during a maintenance evolution. The licensee assigned two corrective actions to address the deficiencies with valve 1-SW-V146. The first corrective action was to perform maintenance on the valve; however, this corrective action was cancelled because the second shift of operators was able to successfully open the valve under a similar plant configuration. The second corrective action addressed changes to the maintenance procedure to ensure another valve remains open until 1(2)-SW-V146 is open to allow minimal dp across valve 1(2)-SW-V-146. This corrective action did not address the requirements to open the valve in AOP-18.0, Nuclear Service Water Failure, Rev 21 and AOP-36.1, Loss of Any 4160V Buses or 480V E-Buses, Rev 52. Consequently, the

Enclosure

licensee may not be able to open valves 1(2)-SW-V146 with maximum dp during a LOOP event. Therefore, the team determined that inadequate guidance existed in the AOPs to ensure the operator action could be completed. This finding has been entered into the licensee's corrective action program (CAP) as NCR 00428809.

Analysis: The licensee's failure to provide appropriate procedural guidance as required by plant Technical Specifications to assure AOP-18.0 and AOP-36.1 could be performed, which resulted in the potential inability to operate valves 1(2)-SW-V146 during a LOOP event was a performance deficiency. The performance deficiency was more than minor because it is associated with the mitigating systems cornerstone attribute of equipment performance and adversely affected the cornerstone objective to ensure the availability, reliability, and capability of systems that respond to initiating events to prevent undesirable consequences and, if this condition was left uncorrected the ability to complete required operator actions in AOP18.0 and AOP36.1 during a LOOP would be adversely affected. Using Manual Chapter Attachment 0609.04, "Phase 1 – Initial Screening and Characterization of Findings," the inspectors determined the finding required a Phase 2 analysis because the finding represented an actual loss of safety function of non-Technical Specification equipment designated as risk significant for greater than 24 hours. The Phase 2 analysis determined that this finding was potentially greater than green; therefore, a Phase 3 analysis was performed by a regional senior reactor analyst (SRA). The SRA determined the combined risk associated with the valve's function to provide alternate flow to RBCCW and RHR heat exchangers was very low. In addition, there was a significant probability of operator recovery due to the long time period that was available before manipulation of the valve was required during performance of the AOPs. These factors resulted in a risk value corresponding to a Green finding. The finding directly involved the cross-cutting aspect of thoroughness of evaluation within the Corrective Action Program component of the Problem Identification and Resolution area because the licensee failed to properly evaluate the inability to open valve 1(2)-SW-V146 when the issue was entered into the CAP [P.1(c)].

Enforcement: TS 5.4.1 states, in part, that written procedures shall be established, implemented, and maintained covering the applicable procedures recommended in Regulatory Guide (RG) 1.33, Revision 2, Appendix A, November 1972 (Safety Guide 33, November 72). Section F of Safety Guide 33 recommends procedures for "Combating Emergencies and Other Significant Events." Contrary to the above, the licensee failed to maintain adequate procedures for combating a significant event. Specifically, in September 2007, the licensee failed to provide appropriate procedural guidance in procedures AOP-18.0, Rev 21 and AOP-36.1, Rev 52 to assure the operator's ability to open valve 1-SW-V146 against maximum dp during a LOOP event. Because this finding is of very low safety significance and because it was entered into the licensee's corrective action program as NCR 428809, this violation is being treated as an NCV, consistent with the NRC Enforcement Policy: NCV 05000424/2010008-03 and 05000425/2010008-03, "Failure to Perform Appropriate Corrective Actions for Deficiencies with Opening a Service Water Valve."

.4 Review of Industry Operating Experience

a. Inspection Scope

The team reviewed selected operating experience issues that had occurred at domestic and foreign nuclear facilities for applicability at the Brunswick Steam Electric Plant. The team performed an independent applicability review for issues that were identified as applicable to the BNP and were selected for a detailed review. The issues that received a detailed review by the team included:

- IN 2008-18: Loss of a Safety-Related Motor Control Center Caused by a Bus Fault
- IN 2009-04, Age-Related Constant Support Degradation
- IN 2007-01, Recent Operating Experience Concerning Hydrostatic Barriers
- 10 CFR Part 21 Reports and Operating Experience Relating to Tyco/Agastat E7000 Relays

b. Findings

No findings were identified.

4. OTHER ACTIVITIES

4OA6 Meetings, Including Exit

On February 3, 2011, the team presented the inspection results to Mr. Annacone and other members of the licensee's staff. Proprietary information that was reviewed during the inspection was returned to the licensee.

ATTACHMENT: SUPPLEMENTAL INFORMATION

SUPPLEMENTAL INFORMATION

KEY POINTS OF CONTACT

Licensee personnel:

A. Pope, Licensing

T. Sherrill, Licensing

J. Titrington, Manager, Design Engineering

NRC personnel

B. Desai, Chief, Engineering Branch Chief 1, Division of Reactor Safety, RII

LIST OF ITEMS OPENED, CLOSED AND DISCUSSED

Opened and Closed

05000325 & 324/2010008-01	NCV	Failure to Analyze MOV Operation with Transient Voltages (Section 1R21.2.5)
05000325 & 324/2010008-02	NCV	Failure to Promptly Identify and Correct Isolation Override Circuitry Testing Deficiencies (Section 1R21.2.13)
05000325 & 324/2010008-03	NCV	Failure to Perform Appropriate Corrective Actions for Deficiencies with Opening a Service Water Valve (Section 1R21.3)

LIST OF DOCUMENTS REVIEWED

Calculations

04KV-0002, 4.16kV Emergency Bus Degraded Grid Voltage Relay Setpoint Calculation, Rev. 1
0B11-0026, Core Spray Allowable Leakage, Rev 5
0B21-0098, OPL-4 and OPL-5 SAFER/GESTR-LOCA Analysis Input, Rev. 2
0B21-0199, ECCS Analysis Results, Rev. 6
0BNP-TR-006, MOV Design Basis Information – GL89-10 & GL 96-05, Rev. 3
0DSA-001, Determine if Receiver Pressure After 12 Seconds of Jet Assist Can Provide Control Air, Rev. 0
0DSA-005, Diesel Generator Starting Air Requirements, Rev. 0
0E11-0023, Power Uprate Minimum Flow Rate Uncertainty and Scaling Calculation, Rev. 2
0E11-028, Determination of RHR and Core Spray NPSH Margins After Power Uprate, Rev. 5
0E21-0002, Determination of Core Spray NPSH margins, Aligned to CST, Rev. 0
0E41-1001, HPCI and Condensate Storage Tank Level-Low Uncertainty and Scaling Calculation (E41-LSL-N002(3) Loops), Rev. 2
0E51-0028, RCIC and Condensate Storage Tank Level-Low Uncertainty and Scaling Calculation (E51-LSL-4463(4) Loops), Rev. 2
0EOP-WS-13.1, LPCI/RHR Vortex Limit (2 Pumps) Plus HPCI & RCIC Vortex Determination, Rev. 5
0EOP-WS-13.3, Core Spray Vortex Limit, Rev. 4
0EOP-WS-19, Core Spray Pump NPSH Limit, Rev. 5
80-004-02, RHR Pumps Minimum Flow Bypass Line Flow, Rev. 2
95135-C-24, Seismic Weak Link Assessment MOVs: ½-E11-F028 A/B & ½-E11-F047A/B, Rev 3
ANP-2624(P), Brunswick Units 1 and 2 LOCA-ECCS Analysis MAPLHGR Limit for Atrium -10 Fuel, Rev. 2
BNP-E-1.012, Safety-Related AC Control Loop Voltage Analysis, Rev. 6
BNP-E-2.002, 480V AC Safety-Related MOV Electrical Protection, Rev. 8
BNP-E-2.007, U2 480V Vital MCC Calculations, Rev. 6
BNP-E-7.002, AC Auxiliary Elect. Distribution Sys. for Voltage/Load Flow/Fault Current Study, Rev. 5H
BNP-E-7.010, Emergency Diesel Generator Static & Dynamic Load Study, Rev. 7
BNP-E-8.010, AC Coordination Study, Rev. 9
BNP-E-8.013, Motor Torque Analysis for AC Motor Operated Valves Unit 1, Rev. 7
BNP-E-8.013, U1 Motor Torque Analysis for AC MOVs, Rev. 7
BNP-E-8.014, U2 Motor Torque Analysis for AC MOVs, Rev. 7
BNP-MECH-E11-F009, Mechanical Analysis and Calculations for 1 & 2-E11-F009 Shutdown Cooling Inboard Suction Isolation Valves, Rev. 5
BNP-MECH-E11-F028A/B, Mechanical Analysis and Calculations for 1 & 2 E11-F028A/B RHR Suppression Pool Discharge Isolation Valve, Rev. 5
BNP-MECH-E51-F010, Mechanical Analysis and Calculations for 1-E51-F010 & 2-E51-F010 RCIC Condensate Storage Tank Suction Valves, Rev. 3
BNP-MECH-MOV-PL, Review of BNP Test Data to establish bounding packing loads for BNP GL 89-10 Motor-Operated Valves, Rev. 2
BNP-MECH-MOV-ROL, Review of BNP “As Tested” ROL Data and Determination of ROL Values to Be Used for BNP GL 89-10 Motor-Operated Valves, Rev. 3
BNP-MECH-MOV-SF, Review of BNP Test to Establish Bounding Stem Factors for BNP GL 89-10 Motor-Operated Valves, Rev. 4
EC63657, Attachment B - Hydraulic Calculation for Core Spray, 5/2006

EGR-NGGC-0203, Motor Operated Valve Performance Prediction, Actuator Settings, and Diagnostic Test Data Reconciliation, Rev. 15
 G0050A-12, BNP Unit 2 Service Water System Hydraulic, Rev. 7
 PCI-NPD-CPL01, Head Loss Calculations for Bare Sure-Flow™ Suction Strainers at Brunswick 1 and 2 Nuclear Units, Rev. 2
 PCN-G0050A-13, NSW and CSW Pressure Switch Setpoints for Pump Auto Start, Rev. 1

Completed Procedures

OPT-07.2.4a, Core Spray System Operability Test – Loop A, 12/18/08, 4/1/09, 6/6/2009, 8/27/2009, 11/19/2009, 2/11/2010, 5/7/2010, and 7/29/2010
 OPT-08.11.L, LPCI/RHR System LOOP B Valves Local Control Operability Test, 8/5/2010
 OPT-08.2.2b, LPCI/RHR System Operability Test – Loop B, 6/24/2010
 OPT-10.1.8, RCIC System Valve Operability Test, 10/16/2009, 1/6/2010, 1/20/2010, 3/4/2010, 3/30/2010, 4/15/2010, 4/21/2010, 4/25/2010, 5/27/2010, 6/24/2010, and 8/19/2010
 OPT-20.10, Testing of Valves E41-F076, E41-F077, E51-F063, and E51-F064, 3/24/2008, 4/5/2008, 11/22/2008, 11/23/2008, 3/3/2009, 3/25/2009, 4/5/2009, 3/9/2010, 4/2/2010, and 4/7/2010
 OPT-20.3, Local Leak Rate Testing, 3/8/2005 and 3/7/2007
 OPT-20.3-E11, Local Leak rate Testing for Residual Heat Removal System, 3/30/2008 and 3/22/2009
 1PT-24.1-1, Service Water Pump and Discharge Valve Operability Test, 9/9/2010
 2PT-24.1-2, Service Water Pump and Discharge Valve Operability Test, 5/1/2010, 7/17/2010, and 7/22/2010
 OPT-08.1.4a, OPT-08.1.4a, RHR Service Water System Operability Test, Loop A, 5/15/2010 and 9/20/2010
 OPT-08.2.2c, LPCI/RHR System Operability Test – Loop A, 2/18/2009 and 7/8/2010
 OSP-96-009, Data Acquisition for LPCI/RHR System Resistance Test, 7/21/1997

Completed Work Orders

00045270, Perform 0PDM-MO005A (VOTES Testing), 6/25/2004
 00542374, Cal 1-SW-PS-129 and 1- SW-PS-3213, 8/22/2005
 00609081, Calibrate 1-E51-PSH-N009A, 3/16/2006
 00613319, Calibrate RCIC Turbine Exhaust Pressure Switch, 5/10/2006
 00986748-01, Calibrate RHR Pumps 2A/2C Discharge Flow Pressure Switch 2-E11-PDIS-N021, 2/18/2009
 01086654, 1-E11-F009 Rising Stem Static Test Analysis, 4/4/2008
 01114377, Calibrate 1-E51-PSH-N009A, 6/25/2009
 01117559 01, 0MST-DG13R DG-3 LOOP-LOCA Load Test, 05/01/2009
 01119165, Calibrate RCIC Turbine Exhaust Pressure Switch, 5/27/2009
 01297454, 2-E11-F009 Replace the Operator, 9/24/2008
 01297454, 2-E11-F009 Rising Stem Static Test Analysis, 3/22/2009
 01320502, 1-E51-F064, Valve Found Sticking, 3/27/2008
 01323967, Cal 1-SW-PS-129 and 1- SW-PS-3213, 8/04/2009
 01324449, 1-E11-F009-MO, 0PM-MO504 Mech and Lube Inspection, 6/30/2009
 01369163, Correct Pipe Slope to Eliminated High Point, 3/03/2009
 01378542, 1-E51-F064: Disassembly Check Valve, 7/1/2008
 01385837, 1-E51-F063 Disassemble and Clean, 9/3/2008

01385837-01, RCIC Turbine Exhaust Vacuum Breaker...Check Valve, 11/22/08
 01385838, 1-E51-F064 Disassemble and Clean, 9/3/2008
 01421039, 1-E51-F010 Inspect/ Repair Disc, 6/2/2009
 01486171-01, Calibrate 2-E11-FT-N015A, 2E11-FY-5119A, 6/13/2010
 01511085, 2-E51-F063, Failed Closure Testing, 3/5/2009
 01536284, 2MST-HPCI27Q HPCI and RCIC CST Low Water Level Inst Chan, 12/08/2009
 01545930, 1-E51-56-2-152 Correct Pipe Slope, 3/22/2010
 01581319, 1MST-HPCI27Q HPCI and RCIC CST Low Water Level Inst Chan, 3/19/2010
 01581327, 2MST-HPCI27Q HPCI and RCIC CST Low Water Level Inst Chan, 3/19/2010
 01631012, 1MST-HPCI27Q HPCI and RCIC CST Low Water Level Inst Chan, 6/14/2010
 01668956, 2-E11-F009-MO ESR 00-00025, Packing Adjustment Evaluation, 2/1/2010
 01736798, 1-E51-F064 Closure Problem, 4/3/2010

Corrective Action Documents

00174997, RHR F028 and LOOP Pressurization Operability
 00176181, MR Scoping & Maintenance on EOP Components
 00190346, Adequacy of Screen 04-1255
 00214171, Unplanned LCO Entry on Unit 2 SP Cooling
 00217566, 2A RHR LOOP Pressurization Causes SPC Inoperability.
 00220519, E1-E3 Crosstie Breaker Misaligned
 00224408, Unplanned LCO Entry 2-E11-F009 Failed to Open for SDC
 00234689 HPCI Discharge Check Valve Should be Tested in the Closed Direction
 00245829 1B RDR SW Pump Tripped While Attempting to Align RCC to CSW
 00246526, 1-E51-F063 Failed Opening Portion of OPT-20.10
 00271862, IST: 1-E51-F064 Failed Open Test Per OPT-20.10 – MR(A)(1)
 00274009, IN 2008-18 Applicability Review
 00282066, 1-SW-V4 Failed to Throttle During B117-MRA1
 00286354, 4KV Breaker Failed Minimum Voltage on Closing Coil Test
 00292995, Gas voids found in 2A Core Spray LOOP During UT
 00307732, IST: 1-E51-F063 and F064 Failed Open Test Per OPT-20.19
 00313509, IN 2008-18 Applicability Review
 00352873, U2 "B" LOOP RHR Outage Delay
 00369187, Degraded Voltage Relay Control Voltage Issue
 00369423, 2A Core Spray Pump DP Trend
 00373368, Low Margin in AC Electrical Distribution System
 00387146, RHR 2C Inoperable – 4KV Breaker Needs Replacing
 00406020, Loss of Coordination in 480V System – K-Line Breakers
 00427890, OOP-39, Section 3.18.3 is Incorrect
 00428809 Evaluate Remote Manual Operator Action 1(2)-SW-V146
 00431383 IST Flow Point for SW Pumps Incorrect

Drawings

0-FP-02626, Condensate Storage Tank General Plan, Unit 1 & 2, Rev. E
 0-FP-03131, 4160V SWGR Bus Section E3 General Arrangement, Rev. C
 0-FP-06306, Unit 1 & 2 6" 150# Gate Valve Motor Operated, Rev. B
 0-FP-07890, Orifice Plate Fabrication Drawing (1/2 SW-FE-1158), Rev. A
 0-FP-85512, ½" – 2" CS A 105N Bolted Cover Piston Check Valve, Sheet 1, Rev. C
 1-E51-ISO-1, Reactor Core Isolation Cooling System, Unit 1, Rev. J

1-FP-20014, Engine Pneumatic Control Schematic, Sheet 1B, Rev E
 1-FP-50017, RHR SYSTEM (E11-1040) ELEMENTARY DIAGRAM, Sheet10
 1-FP-50039, HIPC System Elementary Diagram, Unit 1, Sheet 1, Rev. K
 1-FP-50039, HIPC System Elementary Diagram, Unit 1, Sheet 3, Rev. P
 1-FP-50039, HIPC System Elementary Diagram, Unit 1, Sheet 5, Rev. M
 1-FP-60060, Grinell Corp. Rx. Core Isolation Cooling Iso # 1-E51-ISO-1 Unit 1, Rev. J
 1-FP-82170, Unit 1, Orifice Plate for F.E. N006A, Rev. A
 2-FP-50039, HIPC System Elementary Diagram, Unit 2, Sheet 1, Rev. M
 2-FP-50039, HIPC System Elementary Diagram, Unit 2, Sheet 3, Rev. V
 2-FP-50098, RCIC System Elementary Diagram, Unit 2, Sheet 3, Rev. W
 2-SW-ISO-26, Reactor Building Service Water System, Rev. AC
 31490-01, 20" Class 150 Wafer Lug Style Vlv Ass'y, Rev. C
 9527-LL-7310, Module Style 'DU' Arrangement Details, Units No. 1 & 2, Sheet 1 of 4, Rev. 1
 BN-17.0.01, Residual Heat Removal System, Rev. 1
 BN-17.0.02, Residual Heat Removal System, Rev. 0
 BN-17.0.03, Residual Heat Removal System, Rev. 1
 BN-43.0.01, Service Water System, Rev. 0
 D-02032 Reactor Feedwater System Piping Diagram Sheet 1, Rev. 50
 D-02032 Reactor Feedwater System Piping Diagram Sheet 2, Rev. 46
 D-02032 Reactor Feedwater System Piping Diagram Sheet 3, Rev. 0
 D-02040, Condensate Dematerialized Water Transfer Systems Piping Diagram, Unit 1 & 2,
 Sheet 1A, Rev. 32
 D-02040, Condensate Dematerialized Water Transfer Systems Piping Diagram, Unit 1 & 2,
 Sheet 1B, Rev. 32
 D-02156 RB Piping Diagram Control Rod Drive Hydraulic System, Sheet 1A, Rev. 27
 D-02265, Starting Air for Diesel Generators Piping Diagram, Sheet 1A & 1B, Rev 19 & 20
 D-02516 RB Piping Diagram Control Rod Drive Hydraulic System, Sheet 1B, Rev. 20
 D-02517 Reactor Building Piping Diagram Control Rod Drive Hyd. System, Sheet 2A, Rev 27
 D-02517 Reactor Building Piping Diagram Control Rod Drive Hyd. System, Sheet 2B, Rev 27
 D-02524, Reactor Building Core Spray System Piping Diagram Sheet 1, Rev 40
 D-02524, Reactor Building Core Spray System Piping Diagram Sheet 2, Rev 40
 D-02525, Reactor Building Residual Heat Removal System Piping Diagram, Sheet 1A, Rev. 50
 D-02525, Reactor Building Residual Heat Removal System Piping Diagram, Sheet 1B, Rev. 66
 D-02526, Reactor Building Residual Heat Removal System Piping Diagram, Sheet 2B, Rev 74
 D-02526, Reactor Building Residual Heat Removal System Piping Diagram, Sheet 2A, Rev 52
 D-02529, RB Reactor Core Isolation Cooling System Piping Diagram, Sheet 1, Rev. 57
 D-02529, RB Reactor Core Isolation Cooling System Piping Diagram, Sheet 2, Rev. 40
 D-02537 Reactor Building Service Water System Piping Diagram System, Sheet 1, Rev. 89
 D-02537 Reactor Building Service Water System Piping Diagram System, Sheet 2, Rev. 86
 D-02537, Reactor Building Service Water System Piping Diagram, Unit 2, Sheet 1 of 2, Rev. 87
 D-02537, Reactor Building Service Water System Piping Diagram, Unit 2, Sheet 2 of 2, Rev. 84
 D-02538 Reactor Building Piping Diagram Closed Cooling Water System, Sheet 1, Rev. 22
 D-02538 Reactor Building Piping Diagram Closed Cooling Water System, Sheet 2, Rev. 25
 D-02547 Reactor Building Standby Liquid Control System Piping Diagram, Rev. 30
 D-20041, Service Water System Piping Diagram, Unit 1, Sheet 2 of 2, Rev. 52
 D-20041, Service Water System Piping Diagram, Unit 2, Sheet 1 of 2, Rev. 60
 D-25023, Reactor Building HPCI System Piping Diagram, Unit 1, Sheet 1, Rev. 60
 D-25023, Reactor Building HPCI System Piping Diagram, Unit 1, Sheet 2, Rev. 51
 D-25023, Reactor Building HPCI System Piping Diagram, Unit 2, Sheet 1, Rev. 57

D-25023, Reactor Building HPCI System Piping Diagram, Unit 2, Sheet 2, Rev. 51
 D-25025, Reactor Building Residual Heat Removal System Piping Diagram, Sheet 1A, Rev. 54
 D-25025, Reactor Building Residual Heat Removal System Piping Diagram, Sheet 1B, Rev. 68
 D-25029 Reactor Building RCIC System Piping Diagram, Sheet 1, Rev. 59
 D-25029, RB Reactor Core Isolation Cooling System Piping Diagram, Sheet 1, Rev. 59
 D-25029, RB Reactor Core Isolation Cooling System Piping Diagram, Sheet 2, Rev. 39
 F.P. 9527, 50432, Drawing Transferred to Custody of CP&L (RHR Original Pump Curve Data, Labeled TC-3644, MPL# E11-C-002), Rev. 0
 F-02993, Unit 2 Reactor Building EQ Zone Maps
 F-03000, Main One Line Diagram – 230KV & 24KV Systems, Rev. 30
 F-03001, Main One Line Diagram – 230KV & 24KV Systems, Rev. 32
 F-03002, 4160V SWGR 2B, 2C, 2D & Common B One Line Diagram, Rev. 23
 F-03003, 4160V Emergency System SWGR E3 & E4 One Line Diagram, Rev. 15
 F-03005, 480V Unit SUBSTA 2E, 2F, E7, E8, 2SY & Com D One Line Diagram, Rev. 24
 F-03026, U2 Emergency Key One Line Diagram, Rev. 8
 F-03043, 230KV, 24KV, & 4.16KV Key One Line Diagram, Rev. 27
 F-03044, Key One Line Diagram – 480V System, Rev. 19
 F-03049, 480V MCC 2XA, 2XC, 2XE, 2XG, 2XJ, 2XL & 2XA-2, Rev. 80
 F-03079, 4160V SWGR E3 Relaying & Metering Diagram, Rev. 24
 F-09118-1, DG-3/E-3 Div I ESS Logic Cabinet Control Wiring Diagram, Rev. 28
 F-09347, Diesel Generator No.3 Circuits Control Wiring Diagram Sheet 1, Rev. 37, Sheet 2, Rev. 40, and Sheet 3, Rev.27
 FSI-07044, Yard Piping-Condensate Storage Instrument Piping and Piping line Isometric, Unit 1, Sheet 92-3, Rev. 10
 FSP-02695, Service Water Disch. From RHR HT EXCH “2A”, Rev. 1
 FS-P-2214-2, Diesel Generator Building Starting Air, Sheet 50, Rev 2
 FSP-25097, Sheet 25, Piping Line Isometric Reactor Building RCIC System EL (-) 17'-0", Rev. 6
 FSP-2813-3, Piping-Line Isometric, Reactor BLDG Suppression Pool Piping, Unit 1, Rev. 3
 LL-09-046 Unit No. 2 Drywell VA LWR Region Damper & Fan DIV. 1 Control Wiring Diagram, Sheet P77a, Rev. 4
 LL-09111-30, 4160V SWGR E1, RHR Pump 2C Control Wiring Diagram, Rev. 5
 LL-09113-15, 4160V SWGR E3, Core Spray Pump 2A Control Wiring Diagram, Rev. 6
 LL-09236, RHR Torus Isolation valve 2-E11-F028A Control Wiring Diagram, Sheet 71, Rev 15
 LL-09237, Unit 2 Motor Control Center “2XB & 2XB-2” Switch Development, Sheet 16, Rev. 10, Sheet 17A, Rev. 6 and Sheet 69, Rev 22
 LL-09247 Unit 2-MCC “2XL”-Compartment “2-EV0” Drywell Cooling System-Cooling Unit 2A Supply Fan #1 2-VA-2A1-SF-DW Control Wiring Diagram, Sheet 28, Rev. 7
 LL-90046, Sheet I7F, Unit No. 1 & 2, CAC System Isolation Trip Override Control Wiring Diagram, Rev. 2
 LL-90046, Sheet I7, Unit No. 1 1-CAC, CAC System Isolation Trip Override Control Wiring Diagram, Rev. 9
 LL-90047, Service Water Con. Nas Nuc. Hdr. Pressure Switches Control Wiring Diagram, Unit 1, Sheet 40, Rev. 3
 LL-9046-P97 Control Wiring Diagram “VA” System Control Panel “H0V” Unit 2 Adsorber Room Control Dampers Rev. 1
 TAG-E11-N006, RHR F.P. 9527-50752 (RHR Flow Element), Rev. 0

Modifications

EC 59437, Diesel Starting Air Inventory Requirements, Rev 0
 EC 62583, Upgrade Motor from 25 Ft-Lbs to 40 Ft-Lbs for 1(2)-E11-F028A(B), Rev. 1
 EC 63523, HPCI / RCIC Vacuum Breaker Check Valve Replacement
 EC 64613, Replacement of the 1(2)-E11-F009 Motor Operator
 EC 66710, Replacement of CST Level Switches for HPCI/RCIC Suction, Rev. 3
 EC 67305, RCIC Pump Trip Time Delay on 1(2)-E51-PSL-N006, Rev. 2
 ESR 99-00458, Recalibrate Instrument Loops 2-E11-FI-R602A/B, 8/24/2000
 PM 85-123, DG Lube Oil T.D. Setpoint Change, Rev 0
 PM89-051, RHRSW PMPS Supply HDR Press Switches, 6/07/1989

Miscellaneous

0BNP-M-002, Specification for Residual Heat Removal and Core Spray Suction Strainer, Rev. 2
 0BNP-TR-015, IST Basis Document – Fourth Ten-Year Inspection Interval, Rev 3
 0ENP-43.3, MOV Post Test Evaluation, Rev. 4
 0ENP-43.5, Motor Operated Valve Program, Rev. 1
 0OI-37.8 Primary Containment Control Procedure Bases, Rev. 4
 1117131, 2-E11-F028B-MO Suppression Pool Discharge valve 0PM-MO009 & VOTES
 1122303, 2-E11-F028A-MO Suppression Pool Discharge valve 0PM-MO009 & VOTES
 1179640, 2-E11-F028A-MO: 2 Year Mechanical & Lubrication Inspection
 1288512, 2-E11-F028B-MO: 2 Year Mechanical & Lubrication Inspection
 1363958, 2-E21-C001B-M, CS Pump Motor: 18 Month Lube Oil Sample
 21A9221, Specification Core Spray and Residual Heat Removal Pumps, Rev. 0
 2-FP-50428, 2A Core Spray Pump Curve
 50-325 & 50-324, Response to GL 2006-02 Grid Reliability, 03/31/2006
 50-325 & 50-324, Response to RAI for GL 2006-02 Grid Reliability, 01/25/2007
 8S42-P-101, SBO Coping Analysis Report, Rev 12
 ASME OM Code-2001, Code for Operation and Maintenance of Nuclear Power Plants through
 ASME Omb Code-2003 Addenda
 BN-08.0.01 Control Rod Drive Hydraulics Rev. 1
 BN-17.0.01, Residual Heat Removal System, Rev 1
 BN-18.0.01, Core Spray Subsystem, Rev 3
 BN-32.0.01 Condensate and Feedwater Rev. 6
 BSEP Final Safety Analysis Report, 04/1972
 BSEP-93-0171, Reply to Notice of Violation, (10/20/93)
 BSEP-97-0487, Response to Request for Additional Information Regarding Conversion to ITS,
 11/6/97
 Document No. 21A9234BD, 236X359BBG1-2, Rev. 2
 DR 1.7-6, GE Report No. PED-16-0390: Environmental Qual. Rpt -Brunswick 1/2- Rewound
 1250 HP Residual Core Spray (CS) Pump Motor for Carolina Power & Light, Rev 0
 DR-227, Environmental Qualification Service Conditions, Rev 20
 EER 88-0071, JCO on Diesel Generators Starting /Control Air Systems, (2/19/87)
 ESR 00-00068, RHR Pump Discharge Pressure at 9000 gpm Required for ITS, 02/17/00
 FB-5813, GE Technical Manual for RHR and CS Induction Motors, Rev C
 FP 7957, Vendor Manual Allen Bradley Model 700-RTC, Rev. E
 FP-20247, BORG-WARNER Corp Technical Manual for Core Spray pumps, Rev C
 FP-30118, ITE/ABB Type Electrical Equipment Vendor Manual, Rev. 8
 FP-61761, Anchor Darling Valve Company, Rev X

FP-70262, Calibration, (Model 1153 Series B Alkaline Nuclear Pressure Transmitter), Rev. J
 FP-81756, Switches Tri-Point, Rev. D
 FP-82335, Float Actuation Liquid Level Switches, Rev. N
 FP-84402, BORG-WARNER Corp Technical Manual for Cyclone Separators, Rev B
 FP-84461, BORG-WARNER Corp Technical Manual for Mechanical Seals, Rev C
 FP-9147, Pressure Switch, Rev. G
 GD-78-188, BSEP Response regarding NRC Reliability Study of Standby DG Units, 1/23/78
 GE Letter to CPL, RHR and Core Spray Pump Minimum Flow Limitation for Byron Jackson
 DVDS Pumps, November 22, 1989
 GE-NE-A22-00113-22-01, BNP Unit 1 and 2 Extended Power Uprate, Containment System
 Response, Rev. 0
 Instrument Data Sheet, Flow Element, 234A9307RL, E11-N014 AB, Rev. 13,
 Johnston Pump Company, Testing/Evaluation Results, Serial #NRP-5031
 Local leak rate testing program historical component data for 2-E11-F028A, 1991 – 2007
 Local leak rate testing program historical component data for 2-E11-F028B, 1991 – 2009
 LOI-CLS-LP-300-K – Supplemental Emergency Procedures Lesson Plan Rev. 3
 LOT-EOP-005 – Simulator Scenario Rev. 6
 LOT-EOP-006 – Simulator Scenario Rev. 3
 MISC-00636, TFI for DG Supply Damper Design Deficiency LER, Rev. 0
 NEDC-32973P, DRF A61-300051-00, Safety Analysis Evaluations Relative to Measurement
 Uncertainties for the BWR/4 Improved Standard Technical Specifications, Revision 0
 Nine Mile Point Nuclear Station LER 06-002, RCIC Exhaust Piping Vacuum Breakers Isolated
 Resulting in an Unanalyzed Condition
 NLS-88-182, Letter CPL to NRC, Response to NRC BULLETIN 88-04 Potential Safety-Related
 Pump Loss, July 6, 1988
 NRC BULLETIN NO. 88-04, Potential Safety-Related Pump Loss, May5, 1988
 NRC IN 97-090, Use of Non-Conservative Acceptance Criteria in Safety-Related Pump
 Surveillance Tests
 NRC Inspection Report, River Bend 2005005
 OPIC-DPS001, RHR Pumps 2A/2C Discharge Flow Pressure Switch 1(2)-E11-PDIS-N021A,
 Rev. 15
 OSP-96-009, Data Acquisition For LPCI/RHR System Resistance Test, Rev. 1
 QDP 25, GE Class 1E, Form Wound Class B Insulated Motors, Rev 7
 RWA-L-1014-001, RCIC Steam Turbine Exhaust Water Hammer Evaluation, 11/02/10, (letter to
 BNP from Red Wolf Associates)
 SIL No. 30, HPCI/RCIC Turbine Exhaust Line Vacuum Breakers, 10/31/1973
 SPEC 248-117, Specification for Installation of Piping Systems, Rev. 26

Procedures

004209.01, Material Evaluation – Agastat Shelf Life, Rev. 1
 0AI-97, Plant Labeling, Rev. 23
 0AOP-16.0, RBCCW System Failure, Rev. 21
 0AOP-18.0, Nuclear service Water Failure, Rev. 24
 0AOP-32.0, Plant Shutdown from Outside Control Room, Rev 48
 0AOP-36.1, Loss of Any 4160V Buses or 480V E-Buses, Rev. 52
 0ENP-43.5, Motor Operated Valve Program, Rev 1
 0EOP-01-SEP-01 – Primary Containment Venting, Rev. 24
 0EOP-01-SEP-09, CRD Flow Maximization, Rev. 9

0MST-DG-11R DG1, Loading Test, Rev. 6
 0OEOP-01-SEP-10, Circuit Alteration Procedure, Rev. 10
 0OP-39, Diesel Generator Operating Procedure, Rev 132
 0PIC-TMR002, Calibration of Agastat 7020 Series Time Delay Off Relays, Rev. 21
 0PIC-TMR004, Calibration of Agastat 2400 & 7000 Series Time Delay Relays, Rev. 27
 0PM-BKR001, ITE 4KV Breaker and Compartment Checkout, Rev. 38
 0PM-BKR002A, PM for ITE K-Line Circuit Breakers, Rev. 44
 0PM-BKR003, PM of GE 480VAC MCC Compartments, Rev. 25
 0PM-BKR008, PM Functional Testing of Molded Case Circuit Breakers, Rev. 40
 0PM-MCC002, PM Maintenance of GE MCC and Switchboards, Rev. 20
 0PM-RLY033, Functional Testing of Thermal Overload Relays, Rev. 13
 0PM-SWG004, PM for ITE 480VAC Unit Substations, Rev. 11
 0PM-SWG005, PM of ITE and ABB 4KV Switchgear, Rev. 25
 0PM-XMR001, ITE Substation Transformers, Rev. 5
 0PT-07.2.4a, Core Spray System Operability Test – LOOP A, Rev 67
 0PT-08.2.2b, LPCI/RHR System Operability Test – Loop B, Rev 88
 0PT-08.2.2c, LPCI/RHR System Operability Test – Loop A, Rev 77
 0PT-12.19.L, E1-E3 Cross-Tie Breaker Selector Switch Operability Test, Rev. 4
 0PT-12.3.2A, No. 1 Diesel Generator Starting Air Valve Operability Test, Rev 15
 0SAMG-12, SAMG Primary Containment Venting, Rev. 5
 1(2)OP-32, Condensate and Feedwater Operating Procedure, Rev. 166
 1(2)OP-43, Service Water System Operating Procedure, Rev. 103
 1APP-A-02, Annunciator Procedure Panel for Panel A-02, Rev. 37
 2APP-A-02, Annunciator Procedure Panel for Panel A-02, Rev. 36
 1EOP-01-RVCP, Reactor Vessel Control Procedure, Rev. 8
 2APP-UA-19, Annunciator Procedure for Panel UA-19, Rev 24
 2MST-HPC127Q, HPCI and RCIC CST Low Water Level Instrument Channel Cal, Rev. 8
 2OI-03.2, Reactor Operator Daily Surveillance Report, Rev. 115
 2OP-17, RHR System Operating Procedure, Rev 156
 2OP-18, Core Spray System Operating Procedure, Rev 64
 2OP-50, Plant Electric System Operating Procedure, Rev. 118
 2PT-24.1-2, Service Water Pump and Discharge Valve Operability Test, Rev.61
 2SMP-LOG009, LOCA & Unit Trip Load Shed Logic Test, Rev. 2
 CAP-NGGC-0200, Condition Identification and Screening Process, Rev.19
 EGR-NGGC-0101, Elect Calc of Motor Output Torque for AC/DC MOVs, Rev. 10
 EGR-NGGC-0106, AC/DC Overcurrent Protection & Coordination, Rev. 4
 EGR-NGGC-0203, MOV Performance Prediction, Actuator Settings, & Diagnostic Test Data Reconciliation, Rev. 15
 ME-004209.01, Agastat Shelf Life, 12/13/1999
 NGGM-1A-0003, Transmission Interface Agreement, Rev. 8
 NGG-PMB-RLY-03, NGG Equipment Reliability Template Timing Relays, Rev. 0
 OPM-FE506, Preventive Maintenance for Daniels and Daniels-Type Flow Elements, Rev. 10
 OPT-08.1.4a, RHR Service Water System Operability Test, Loop A, Rev. 78
 OPT-08.2.2c, LPCI/RHR System Operability Test – LOOP A, Rev. 77
 SORMC-NUC-050, System Operations Reference Manual, Rev. 21
 1MST-RPS26Q, RPS High Drywell Pressure Trip Unit Chan Cal, Rev. 9
 2MST-RPS26Q, RPS High Drywell Pressure Trip Unit Chan Cal, Rev. 6
 1MST-RPS26R, RPS High Drywell Pressure Instrumentation Chan Cal, REVISION 8

ARs Initiated Due to CDBI Activity

425185, 2010 CDBI Walkdown of the U1/U2 CST Identified Deficiencies
425582, Lack of Design Documentation for 480v Transformer Tap
425668, Ladder Secured to Plant Piping
427745, Untimely Issuance of Technical Report Revision
427950, UFSAR Section 3.4.1.1.1 (7) Content Error
428054, CAC Override Switches Function Not Tested in Override
428219, Revise BNP-E-7.002 to Provide Basis for Motor Start Study
428467, Backwater Valves per F-04005 and F-40005 Need Maintenance
428676, Temperature Effects not Considered in Calculation 0E11-0023
428809, Evaluate Remote Manual Operator Action 1(2)-SW-V146
429541, Non-Conservative Starting Current for Class 1E Motors
430141, MCC DGC Lacks Design Documentation for Temp. Extremes
431089, Density Comp. to RHR & CS Flow Element Accept. Criteria Basis
431101, NPSH Calc Discrepancy
431318, IST Flow Point for SW Pumps Incorrect
431382, DG Fuel Oil Tank Chamber Sump Pit Grating Missing
431383, Agastat PM Relay Strategy Addressing End of Life Concerns
431511, The IN 2007-01 Review in NCR 222992 was too narrowly focused
431541, DBD-106 and DR-227 Flooding Descriptions